

MGM SPRINGFIELD

QUARTERLY STATUS REPORT #12

Monitoring of Project Construction and Licensee Requirements 205 CMR 135

> For the Period: October–December 2017



TABLE OF CONTENTS

		OF CONTENTS	
LIS	t of	APPENDICES	1
1	PRO	JECT SCHEDULE	2
	1a	CURRENT SCHEDULE	2
	1b	PROJECT SCHEDULE CHANGES	2
2	CON	STRUCTION PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY	
	2a	DIVERSITY SUMMARY	3
	2b	COMMITMENTS	
	2c	WORKFORCE STATISTICS	
3	cos	T OF CONSTRUCTION / CAPITALIZATION OF GAMING LICENSEE	6
4	DES	IGN & CONSTRUCTION CONTRACTS	7
5	STA	TUS OF WORK COMPLETED / PROGRESS PHOTOGRAPHS	
	5a	STATUS OF WORK COMPLETED	
	5b	PROGRESS PHOTOGRAPHS	
6	PER	MITS1	3
7	ORG	ANIZED LABOR LETTER	8
8	OPE	RATIONAL PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY 1	9

LIST OF APPENDICES

LEVEL 1 AND LEVEL 2 PROJECT SCHEDULES – DATA DATE DECEMBER 31, 2017	APPENDIX A
PRESENTATION OF DIVERSITY STATISTICS AS OF DECEMBER 31, 2017	APPENDIX B
CONSTRUCTION WORKFORCE STATISTICS AS OF DECEMBER 31, 2017	APPENDIX C
LETTER REGARDING COST OF CONSTRUCTION & CAPITALIZATION OF GAMING LICENSEE	APPENDIX D
CONSTRUCTION SITE PROGRESS IMAGES AS OF DECEMBER 31, 2017	APPENDIX E



135.02.2 The commission shall, in accordance with M.G.L. c. 23K. §§ 10 and 11 approve for each gaming licensee, a project schedule for the gaming licensee's capital investment in its gaming establishment and related infrastructure which includes:

(a) all major stages of design and construction; including all permitting and approvals, design deliverables, site preparation, foundation, structure, plumbing, electrical, mechanical, exterior finish and fenestration, long lead items, insulation, interior finish and furnishings and landscaping, building commissioning and commissioning of gaming equipment and information technology systems.

(b) For a Category 1 gaming establishment, a timeline for commencement of the final stage of construction pursuant to M.G.L. c. 23K, § 10(a); and

(c) a timeline for the stage of construction at which the gaming licensee shall be approved to open for business or operate a slot machine pursuant to M.G.L. c. 23K, §§10(c) and 11(a).

135.02.4 If unforeseen and/or changed circumstances necessitate a change to a project schedule approved pursuant to 205 CMR 135.02(2) which will impact the completion date or requires a major change in the method or progress of construction, the gaming licensee may submit to the commission for its approval a revised project schedule, with a detailed statement of the unforeseen changed circumstances which justify the revised project schedule. If the commission approves such revised project schedule, it shall substitute and supersede the previously approved project schedule.

1 PROJECT SCHEDULE

1a CURRENT SCHEDULE

On August 6, 2015, the Massachusetts Gaming Commission approved a revised opening date of thirty (30) days following a construction completion date of either August 6, 2018 or the date on which the I-91 Viaduct Project achieves Full and Beneficial Use (as defined in MassDOT project documents), whichever occurs later. MGM submitted a final project schedule for consideration on November 6, 2015. In accordance with our commitment to providing monthly schedule updates, schedule updates were provided to MGC's representative on November 6, December 6, 2017 and January 8, 2018 (data date December 31). The January 8th update is included in this document as <u>Appendix A</u>.

1b PROJECT SCHEDULE CHANGES

There are no changes to report that would alter MGM's opening date.



135.02.3 Within the time frame provided in the award of the gaming license, the licensee shall provide to the commission for commission approval an affirmative action program of equal opportunity whereby the licensee establishes specific goals for the utilization of minorities, women and veterans on construction jobs and for contracting with minority, women or veteran owned businesses during either design or construction; provided, however that such goals shall be equal to or greater than the goals contained in Executive Office of Administration and Finance Administrative Bulletin Number 14.

135.02.5c To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(e) a detailed statistical report pursuant to M.G.L. c. 23K, $\S21(a)(23)$ on the number, gender and race, and veteran status of individuals by job classifications hired to perform labor as part of the construction of the gaming establishment and related infrastructure, and a comparison of this report with the goals established by the gaming licensee and commission pursuant to M.G.L. c. 23K, $\S21(a)(22)$.). In the event the licensee's hiring of the aforementioned entities does not comply with the goals established the licensee shall submit within 20 days of a request by the commission a response as to why the goals have not been achieved, identify any good faith efforts that have been undertaken to achieve those goals and provide a plan to bring the dollar amount contracted and spent into compliance with the goals.

(f) a report describing the number of contracts, total dollar amounts contracted with and actually paid to minority business enterprises, women business enterprises and veteran business enterprises for design and construction of the gaming establishment and related infrastructure, and the total number and value of all subcontracts awarded to a minority, women and veteran owned business, and a comparison of these reports with the goals established by the gaming licensee and commission pursuant to M.G.L. c. 23K, §21(a)(21). In the event the licensee's hiring of the aforementioned entities does not comply with the goals established the licensee shall submit within 20 days of a request by the commission a response as to why the goals have not been achieved, identify any good faith efforts that have been undertaken to achieve those goals and provide a plan to bring the dollar amount contracted and spent into compliance with the goals.

2 CONSTRUCTION PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY

2a DIVERSITY SUMMARY

The following is a snapshot of Construction and Design Diversity Commitments through December 31:

GROUP	PROJECT GOALS	COMMITMENTS	VARIANCE	COMPANY COUNT	VALUE
WBE	10.00%	21.1%	11.1%	77	\$108.51M
MBE	5.00%	7.7%	2.7%	42	\$39.36M
VBE	2.00%	6.3%	4.3%	24	\$32.35M

Notes:

1. Total Commitments through December 31, 2017 are \$513.2M

2. Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018.

3. Includes companies that are certified with the following agencies:

• MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.

- WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
- VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission.



GROUP	PROJECT GOALS	PAYMENTS	VARIANCE	COMPANY COUNT	VALUE
WBE	10.00%	18.7%	8.7%	66	\$65.3M
MBE	5.00%	6.9%	1.9%	38	\$24.2M
VBE	2.00%	6.7%	4.7%	22	\$23.3 M

The following is a snapshot of Construction and Design Diversity Payments through December 31:

Notes:

1. Total Payments through December 31, 2017 are \$349.0M. Total payment is inclusive of \$62.4M in plan approved exemptions.

2. Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018.

- 3. Includes companies that are certified with the following agencies:
 - MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
 - VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission.

WBE = Woman-owned Business Enterprise; MBE=Minority-owned Business Enterprise; VBE=Veteran-owned Business Enterprise.

A presentation of the most recent statistics for the fourth quarter of 2017 is included as Appendix B.

2b COMMITMENTS

Design and Consulting Commitments

GROUP	PROJECT GOALS	COMMITMENTS	CONSULTANT COUNT	VALUE		
Women	10.00%	16.5%	20	\$7.54M		
Minority	5.00%	13.5%	17	\$6.14M		
Veteran	2.00%	6.6%	3	\$2.99M		

The following is a snapshot of Design and Consulting Diversity Commitments through December 31:

Notes:

1. Total Commitments through December 31, 2017 are \$45.6M

2. Includes companies that are certified with the following agencies:

• MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.

- WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
- VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission.

WBE = Woman-owned Business Enterprise; MBE=Minority-owned Business Enterprise; VBE=Veteran-owned Business Enterprise.

A listing of design and consulting companies included in the totals above is included in Appendix B.



Construction Commitments

GROUP	PROJECT GOALS	COMMITMENTS	COMPANY COUNT	VALUE
Women	10.0%	21.6%	57	\$100.96M
Minority	5.0%	7.1%	25	\$33.22M
Veteran ⁽³⁾	2.0%	6.3%	21	\$29.36M

The following is a snapshot of Construction Diversity Commitments through December 31:

Notes:

1. Total Commitments through December 31, 2017 are \$467.6M

2. Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018.

3. Includes companies that are certified with the following agencies:

• MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.

• WBE - Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.

• VBE - United States Department of Veteran Affairs or Massachusetts Gaming Commission.

WBE = Woman-owned Business Enterprise; MBE=Minority-owned Business Enterprise; VBE=Veteran-owned Business Enterprise.

A listing of construction companies included in the totals above is included in <u>Appendix B</u>.

2c WORKFORCE STATISTICS

Subcontractors have been submitting workforce tracking forms after each pay period. The most recent available results have been tallied and are included as <u>Appendix C</u>.

Summary workforce statistics for the total Project as of December 31 are as follows:

GROUP	PROJECT GOALS	PROJECT TO DATE %
Women	6.90%	8.87%
Minority 15.30%		21.74%
Veteran	8.00%	10.10%

Notes:

1. Statistics include all workforce reports that were received by MGM as of December 31, 2017.

Detailed workforce statistics for the reporting period are included in Appendix C.



135.02.5a To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(a) the total estimated cost of construction of the project and related infrastructure improvements, including a sworn certification regarding costs incurred pursuant to 205 CMR 122.03: Costs Included in the Calculation of Capital Investment, and separately identifying detailed costs for design, land acquisition, site preparation and construction and off-site improvements

(b) a sworn certification regarding the capitalization of the gaming licensee, sufficient for the commission to determine, pursuant to M.G.L. c. 23K §10(e) or 11(c), that the gaming licensee has adequate funds to complete the gaming establishment and related infrastructure improvements.

3 COST OF CONSTRUCTION / CAPITALIZATION OF GAMING LICENSEE

Pursuant to 205 CMR 135.02.5(a) and (b), please see <u>Appendix D</u> for a certification regarding (a) the total estimated cost of construction of the project and related infrastructure improvements, and (b) the capitalization of MGM Springfield.



135.02.5c To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(c) a copy of all design and construction contracts executed within the prior quarter by the gaming licensee to design and construct the gaming establishment and related infrastructure improvements

4 DESIGN & CONSTRUCTION CONTRACTS

The following contracts were executed in the fourth quarter of 2017:

CO	MPANY	CONTRACT	MGC STATUS
1.	Hi-Rise Graphics, Inc.	Letter of Authorization for Interior Signage	Registrant
2.	Brunswick Bowling Products	Base Agreement for Equipment, Software and Installation of 10 Bowling Lanes	Registrant
3.	Sign Design, Inc.	Letter of Authorization for Interior Signage	Registrant
4.	Gable Signs & Graphics, Inc.	Letter of Authorization for Exterior Signage	Registrant
5.	SOEP Painting	Tishman Letter of Authorization for Polished and Stencil Concrete	Subcontractor to Tishman
6.	The Pappas Company	Tishman Letter of Authorization for Nanawall Doors	Subcontractor to Tishman
7.	Chandler Architectural	Tishman Letter of Authorization for Interior Aluminum Framing and Glazing	Subcontractor to Tishman
8.	Northeast Contractors	Tishman Letter of Authorization for Landscaping/Hardscaping and Roof Plaza	Subcontractor to Tishman
9.	JKR Partners	Letter of Authorization for Cinema Interior Architecture & Design	REGISTRANT
10.	Mastercraft Floor Covering, Inc.	Tishman Letter of Authorization for Vinyl and Carpet	Subcontractor to Tishman
11.	Jantile Boston, LLC	Tishman Letter of Authorization for Hotel Tile, Stone, Vinyl and Carpet	Subcontractor to Tishman
12.	Mortensen Woodwork, Inc.	Tishman Letter of Authorization for Architectural Woodwork	Subcontractor to Tishman
13.	Legere Group, Ltd.	Tishman Letter of Authorization for Architectural Woodwork	Subcontractor to Tishman



14. Dagle Electrical Construction Corp.	Letter of Authorization for Offsite Intelligent Transportation	Registrant
15. Mirmil Products	Tishman Letter of Authorization for Architectural Woodwork	Subcontractor to Tishman
16. NE Deck and Floors Inc.	Tishman Letter of Authorization for Epoxy Flooring and Flush Cove Base	Subcontractor to Tishman

Copies of executed agreements are available to the Massachusetts Gaming Commission's Representative for review.



135.02.5d To ensure adherence to the project schedule approved pursuant to 205 CMR 135.02(2) or (4), the gaming licensee shall submit to the commission in a media, format and level of detail acceptable to the commission, quarterly a status report including:

(d) a status report reflecting the progress of construction and certifying compliance with the approved project schedule for major stages of construction. In the event that the progress of construction does not comply with the project schedule approved pursuant to 205 CMR 135.02, the licensee shall submit a detailed plan to bring the progress of construction into compliance with the approved project schedule or submit a request for a revised project schedule pursuant to 205 CMR 135.02(4)

5 STATUS OF WORK COMPLETED / PROGRESS PHOTOGRAPHS

5a STATUS OF WORK COMPLETED

The following onsite activities took place in the fourth quarter of 2017:

Construction Progress

- **Parking Garage**: The Temporary Certificate of Occupancy was received and the garage is in use for craft labor parking.
- **Hotel**: Interior fit-out is ongoing. Exterior façade installation is ongoing, and preparation for storefront installation is underway. The man and material hoist was removed, and elevators are operational for construction use. Window installation is complete on all levels with the exception of staging support areas.
- **Podium**: Interior fit-out is ongoing. Exterior façade installation is underway as well as fixed window installation. Preparation for storefront installation is underway.
- **95 State Street**: The Temporary Certificate of Occupancy was received for all levels on December 21. Moveins will begin in early January.
- Armory: Ongoing work includes exterior masonry repairs and interior demolition.
- Church, Plaza, Dave's Retail Corner, Central Electric Facility (CEF): No work this period.
- Entertainment Block: Interior fit out, exterior façade work and fixed window installation are underway.
- Utility Work on Surrounding Streets:
 - Union Street traffic signs and posts, and brick sidewalk work is underway. The Street is now open, and paving of driveway from the parking garage to street, reconstruction of sidewalks, curbing, wheelchair curb ramps, signal conduits, and foundations is complete.
 - Bliss Street reclamation work to prepare new roadway, grading and paving are complete. Curbing and sidewalk prep is complete.
 - o Work to repair and replace portions of water main piping at East Columbus Avenue took place.
 - o Howard Street drain line installation to the catch basin on Main Street took place.
- Early Childhood Center: Foundation work was completed and building framing is underway.
- Offsite Traffic: Work continues on several intersections in Springfield per agreements made as a part of community commitments. Reconstruction of sidewalks and curbing, along with installation of wheelchair curb ramps, signal conduits, foundations and pull boxes took place or is currently underway at 20 locations. Work began in West Springfield on the ITS (Intelligent Transportation System) installation at five intersections on the opposite side of the River.



Design Progress

- Deltas 8 and 9 to the Podium Core and Shell permit set were issued.
- Deltas 5 and 6 to the Podium Fit Out package were issued.
- Delta 4 to the Hotel Fit Out package was issued.
- The Armory Fit-Out package was issued for Permit, and Deltas 1, 2 and 3 to the Armory partial demolition package were issued.
- The French Church/Kringle Retrofit package was issued.



5b PROGRESS PHOTOGRAPHS

A set of construction site progress photographs as of December 31, 2017 is included in this document as <u>Appendix E</u>. Aerial comparisons showing progress over the past year are included below.



One Year Ago - December 16, 2016 View from River looking Northeast




December 19, 2017





One Year Ago – December 16, 2016 View from Main Street looking West



December 19, 2017



135.02.6 The licensee shall have a continuing obligation, pursuant to 205 CMR 120.01(2) to timely provide to the commission an updated permits chart and all documents and information listed in 205 CMR 120.01: Permitting Requirements, as well as any updates to the MEPA process such that the commission is continuously apprised of all material developments with respect to all permits and approvals required for the gaming establishment. Pursuant to 205 CMR 120.01(1)(h) the licensee shall provide to the commission copies of any appeal within 20 days of filing, whether to a municipal or state entity or for judicial review, filed with respect to any permit of approval listed in 205 CMR 120.01(1) along with a copy of the docket sheet and each decision on any appeal.

6 PERMITS

The following is the status of required permits and approvals, including local permits issued in the Fourth Quarter of 2017:

	ENCY OR GOVERNING GAL AUTHORITY	PERMIT, REVIEW, OR APPLICATION	DATE APPLICATION SUBMITTED OR ESTIMATED ANTICIPATED APPLICATION DATE				
FE	FEDERAL						
1.	US Environmental Protection Agency	USEPA Construction General Permit	Permit received 2/23/15: USEPA MAR120000				
	(EPA)	NPDES General Permit	Permit for Main St. and East Columbus Ave. received 3/9/15: <i>MAR12B410</i>				
		NPDES Remediation General Permit (RGP)	Based on foundation design, no permit is expected to be required.				
2.	Federal Aviation Administration	Determination of No Hazard to Air Navigation	Approval letters received April 13, 2016: 2016-ANE-471-OE for Hotel/Casino 2016-ANE-471-OE for Parking Garage				
			Approval letters received July 14, 2016 for Tower Crane and Liebherr 1250 Crawler Crane				
		Form 7460-2: Notice of Actual Construction or Alteration	To be e-filed for Hotel/Casino and Parking Garage within 5 days after the construction reaches its greatest height.				
ST	ATE	1					
1.	Massachusetts Gaming Commission	Gaming License	Received 11/7/14				
		Findings issued pursuant to M.G.L. ch. 30 sec. 61	Section 61 Findings issued by MGC on Dec. 17, 2015.				
		Site Plan Approval	Final Design/Site Plan approved by unanimous vote at meeting on May 12, 2016.				



2.	Executive Office of Energy and Environmental Affairs	Massachusetts Environmental Policy Act (MEPA) Review	Certificate on Final Environmental Impact Report Received 12/31/14 (EEA 15033); Certificate on Notice of Project Change (NPC) finding no Supplement Environmental Impact Report required issued 11/25/15.
3.	Massachusetts Department of	Underground Injection Control (UIC) BRP WS-06	To be filed at project completion
	Environmental Protection (MA DEP)	Construction Dewatering Permit	Based on foundation design, no permit is required as groundwater can be managed internal to the site boundary. A permit will be pursued if any deeper excavation is required.
4.	Massachusetts Historical Commission (MHC)	Review of project relative to potential effects of State Register historic/ archeological resources	Final Memorandum of Agreement Approved by MGC on December 17, 2015 and Signed by MHC on December 18, 2015.
5.	Massachusetts Department of	Findings pursuant to M.G.L c. 30, sec. 61	Section 61 Findings issued by MassDOT on March 28, 2016.
	Transportation (MassDOT)	Category III Application for Permit to Access State Highway – Package 1 of 2	Highway Access Permit #2-2016-0079 granted on 11/9/16 for construction of multimodal roadway and traffic control improvements for all work affecting the State's infrastructure.
		Category III Application for Permit to Access State Highway – Package 2 of 2	Highway Access Permit #2-2017-086 was granted on 11/16/17 for construction of ITS enhancements and roadway lighting mitigation affecting the State's infrastructure.
6.	Massachusetts Dept. of Housing & Community Development	Chapter 121A Designation as an Urban Redevelopment Project	Approval letter received 12/31/14
7.	Massachusetts Department of Public	New Elevator Construction Permit	New installation of direct hydraulic freight elevators at 1200 Main St., 2/6/17: <i>ELV17-0331</i> and <i>ELV17-0328</i>
	Safety		New installation of direct hydraulic freight elevators at 1200 Main Street, 2/28/17: <i>ELV17-0493</i> and <i>ELV17-0494</i> .
			New installation of traction passenger elevators at 1200 Main Street-Parking Garage, 3/20/17: ELEV17-0644, ELEV17-0645, ELEV17-0646, ELEV17-0648, ELEV17-0649, ELEV17-0650, ELEV17-0606, ELEV17-0607.
		Certificate For Use of Man/Material Hoist	Certificate to Use Elevator, 95 State Street, 10/17/17: INS-127597
			Certificate for Use of Elevator, 1441 Main Street, 3/21/17: INS-088733 and INS088738



	Massachusetts Department of Public Safety, Continued	Storage Permit	Not required per 527 CMR 9.00. No fuel tanks in excess of 10,000 gallons are expected to be included in the project.
8.	Commonwealth of Massachusetts Division	Certificate for Use of Elevator	Permit to Use Elevator at 95 State Street, 9/12/17: INS-146454
	of Professional Licensure		Certificate for use of elevator; 95 State Street, 12/27/17: ID# 281-P-672; Ins# INS-175035
9.	Commonwealth of Massachusetts-Dept. of Fire Services-Office of State Fire Marshall	Storage Tank Removal Permit	None this reporting period.
10.	Massachusetts Division of Fisheries and Wildlife	Natural Heritage and Endangered Species Prog.	Filing exemption for Memorial Bridge improvements received on 6/21/16.
LO	CAL PERMITS AND APP	ROVALS UPDATE FOR OCTOB	ER-DECEMBER, 2017
1.	City of Springfield Department of Public Works Division	Approval Letter	Revised Drainage/MGM Off Site Traffic Mitigation Plans, 10/6/17: Approval Letter Dated 10/6/17
		General Roadway Excavation – Trenching	Installation of granite curbing along east side of roadway adjacent to MGM, 10/20/17: 20172593
		Non-Excavation occupancy	Road closure for MGM mitigation work on Union Street between Hall of Fame Ave. and East Columbus Ave., 10/20/17: 20172592
2.	City of Springfield – Code Enforcement/Building Division	_	Hotel Podium Fitout Permit; Hotel Podium, 10/12/17: 17BDOT-00240AL
			Alter 4,720 sf of interior for a change of use from a church to retail; Kringle Emporium; French Church-Kringle Emporium, 12/7/17: 17BLDOT-0027AL
			Alter 9,247 sq. ft of interior fit out of former Armory Building; MGM Casino site; Former Armory Building, 12/12/17: 17BLDOT-00279AL
		Temporary Certificate of Occupancy	Request for TCO-95 State Street: Approval Letter Dated 12/22/17
			Request for TCO-Garage: Approval Letter Dated 10/4/17
		Permit To Do Fire Extinguishing Equipment	Parking Garage Inspection for Valet / car counting systems / fire alarm in elevator lobbies / camera / waps, 10/19/17: 17BDOT-02358EL
			MGM Casino CUP + Podium - Control Wiring; 1224 MGM Way, 11/27/2017: 17BDOT-02634EL



	City of Springfield – Code Enforcement/Building	Permit To Do Fire Extinguishing Equipment, Continued	Install fire protection sprinkler system in hotel; MGM Casino; 1224 MGM Way, 12/21/2017: 17BDOT- 00049SP.
	Division, Continued		Install fire protection sprinkler system in hotel; MGM Casino; 1224 MGM Way, 12/21/2017: 17BDOT- 00050SP.
		Permit To Do Electrical Wiring	Install access control system; 34 MGM Way, 10/13/17: 17BDOT-02318EL
			Parking Garage-Inspection for valet / car counting systems / fire alarm in elevator lobbies / camera / waps; 34 MGM Way, 10/19/17: 17BDOT-02358EL.
			Final electrical permit after temp co / wire security cameras / FA in elevator lobbies / valet office area; 34 MGM Way, 11/27/2017: 17BDOT-02662EL
			Disconnect / Repair HVAC unit on roof; 101 State Street / MGM Springfield, 11/27/2017: 17BDOT- 02664EL
			Wire light poles (36) outlet / sound equipment/ irrigation control panel at casino plaza and pool area; 34 MGM Way, 11/27/2017: 17BDOT-02661EL
			Weekend shutdown of the main service on 12/9/17, 95 State Street, 11/27/17: 17BDOT-02663EL.
3.	City of Springfield Historical Commission	MHC Review Concurring Party; Demolition Delay	SHC approved changes to design for purposes of historic resources and revised MOU on 10/23/15.
4.	Springfield City Council	Overlay District Special Permit	Overlay District Special Permit approved by City Council on December 22, 2015.
		Site Plan Review	MGM Site Plan submission deemed completed on November 23, 2015. The City Council voted to approve the plan on 2/22/16.
		Amendments to HCA	Amendment No. 1 approved by Council vote on 6/22/15.
			Amendment No. 2 approved by Council vote on 2/22/16.
		Public Way Discontinuance Approval	The City Council voted to approve street discontinuances of both Bliss and Howard Streets on 1/26/16.
5.	City of Springfield Department of Health and Human Services	Food Service Establishment Permit	TBD as venues are finalized



6.	City of Springfield – Forestry Division	Tree Removal Permit	None this reporting period.
7.	Springfield Water and Sewer Commission	Approval Memo	None this reporting period.
8.	City of Springfield – Fire Department	Sprinkler System Inspection	Final fire sprinkler system test, inspection dated 10/3/17
9.	City of Springfield – Fire Prevention Bureau	Installation of Above Ground Storage Tank Permit(s)	See City of Springfield City Clerk Flammables and Explosives Registration, 4/18/17.
		Fuel Oil, Gasoline and Diesel Fuel Storage Permit	See City of Springfield City Clerk Flammables and Explosives Registration, 4/18/17.
10.	City of Springfield – Conservation Comm.	Wetlands Protection Act Filing Exemption	None this reporting period.
11.	City of Springfield – City Clerk	Open Air Parking License	License to conduct and maintain open-air parking for 3498 vehicles at 34 MGM Way, 5/23/17
		Flammables and Explosives Registration	Registration for the lawful use of the building at 34 MGM Way for the keeping, storing, manufacture or sales of flammables or explosives, 4/18/17



135.02.7 In furtherance of specific goals for the utilization of minorities, women and veterans on construction jobs, the licensee shall send and provide a copy to the commission, to each labor union or representative of workers with which the licesee has a collective bargaining agreement or other contract of understanding, a notice advising the labor union or workers representative of the licensee's commitments pursuant to M.G.L. c. 23K (15) and (21) and (22).

7 ORGANIZED LABOR LETTER

The Project Labor Agreement (PLA) was executed on February 26, 2015. Article XVIII on Page 25 of the Agreement states the construction manager and labor unions' commitment to comply with Owner's Diversity and Affirmative Marketing Program as adopted on January 22, 2015.

A copy of the executed PLA is available to the Massachusetts Gaming Commission's Representative for review.



135.02.8 Prior to the gaming establishment opening for business, in furtherance of specific goals for the utilization of minority business enterprises, women business enterprises and veteran business enterprises as vendors in the provision of goods and services to the gaming establishment, the licensee shall provide to the commission an affirmative marketing plan in which the licensee identifies specific goals, expressed as an overall program goal applicable to the total dollar value of contracts entered into, for the utilization of minority business enterprises, women business enterprises and veteran business enterprises to participate as vendors in the provision of goods and services procured by the gaming establishment and any businesses operated as part of the gaming establishment; provided, however, that the specific goals for the utilization of such minority business enterprises, women business enterprises and veteran business enterprises enterprises and veteran business enterprises and veteran business enterprises enterprises enterprises and veteran business enterprises enterprises enterprises enterprises and veteran business enterprises enterprises enterprises enterprises enterprises enterprises enterprises.

8 OPERATIONAL PHASE DIVERSITY PROGRAM FOR EQUAL OPPORTUNITY

MGM's Diversity and Affirmative Marketing Program was approved on January 22, 2015. MGM will comply with this program to meet goals for Diversity participation in the operational phase of the project.



APPENDIX A

LEVEL 1 AND LEVEL 2 PROJECT SCHEDULES

JANUARY 8, 2018 (DATA DATE DECEMBER 31, 2017)



Run Date 1/8/18 Data Date 12/31/17

MGM Springfield Project Schedule

y Name			2015			2016			2017			2018		2019		202
	SOND	JFMAN	M J J A S C	DNDJ	FMA	MJJA	S O N D J	FMA	MJJ	ASOND	JFMAI	M J J A S	ONDJ	NJJJ	ASON	DJF
GM Springfield Sep 2018 Opening																
NABLING																
OUNDATIONS (Pod/Hotel)																
ARKING GARAGE																
ENTRAL ELECTRICAL FACILITY					1											
ENTRAL UTILITY PLANT								· · · · · · · · · · · · · · · · · · ·								
DDIUM																
TERTAINMENT BLOCK																
DTEL																
FEWORK & UTILS																
FSITE IMPROVEMENTS (per FEIR)																
MORY																
Y CARE																
RNER RETAIL (Dave's)																
SIDENTIAL																
ENCH CHURCH FIT OUT														 		
TERIOR ONSITE IMPROVEMENTS																





Level 1 Exec Summary Page 1 of 1



Activity Name	Start	Finish														
					2016	ASON	DJFMA	2017		2018			201 M A M J			2020
MGM Springfield Sep 2018 Opening	9/19/14 A	3/27/20														
PROJECT MANAGEMENT	1/31/18	9/5/18														
Project Completion Milestones	8/6/18	9/5/18														
Construction Completion (TCO): Aug 06, 2018		8/6/18*														
Operations Commencement: Sept 5, 2018		9/5/18*	-													
Construction Turnover Milestones	1/31/18	8/22/18				+++									· · · · · · · · · · · · · · · · · · ·	
ENABLING	9/19/14 A	5/25/18														
Design	11/10/14 A	5/25/18														
ENTITLEMENTS - BY OWNER	10/29/14 A	1/3/18														
Procurement	12/8/14 A	4/28/17 A														
Tenant Relocation	9/19/14 A	1/22/16 A				+++				 ·					++	
Abate / Demo Misc	2/26/15 A	8/15/16 A														
Demoilition of Historic Structures	12/2/14 A	10/1/17 A														
Site Prep / Construction	3/14/16 A	3/14/16 A		•												
Temp Service	4/15/15A	5/18/17 A		•		1 1										
FOUNDATIONS (Pod/Hotel)	3/20/15 A	1/29/18				······································				 	/				++	
Design	3/20/15A	8/1/16 A														
Permit	3/14/16 A	5/26/16 A	-													
Procurement	4/12/16A	6/13/16 A	_													
Mass Excavation	4/12/10A 4/14/16A	1/29/18	_													
Mini Pile & Rock Anchors	6/8/16 A	1/29/18 12/5/16 A				++	++	 		 	<i>//</i>					
Caps Footings & Grade Beams	6/20/16 A	11/15/16 A														
Slab on Grade																
PARKING GARAGE	8/16/16 A	5/2/17 A														
Milestones	12/21/15A	6/4/18														
Enabling	2/1/16 A	1/31/18				+++	· · · · · · · · · · · · · · · · · · ·			·	<i></i>				++	
	12/21/15A	7/8/16 A	-													
Design	2/1/16 A	10/31/16 A														
Permitting	3/4/16 A	8/18/16 A														
Procurement	3/28/16 A	11/25/16 A														
Fabrication	5/31/16A	5/19/17 A				++	· · · · · · · · · · · · · · · · · · ·				<u> </u>				· · · · · · · · · · · · · · · · · · ·	
	3/14/16 A	6/4/18														
CENTRAL ELECTRICAL FACILITY	5/2/16 A	6/1/18														
Procurement Construction	5/2/16 A	1/8/18	-													
Collins Electric	8/1/16 A	8/3/17 A														
Testing & Commissioning	1/23/17 A	1/2/18								 ·	<i>[</i>		· · · · · · · · · · · · · · · · · · ·		 + +	
	9/18/17 A	10/1/17 A						1 I I I I I I I I I I I								
	6/1/18	6/1/18														
CENTRAL UTILITY PLANT	11/7/16A	4/4/18														
Procurement	11/7/16A	1/2/18														
Construction	1/5/17 A	2/12/18				+++					//		· · · · · · · · · · · · · · · · · · ·		· · · · · · · · · · · · · · · · · · ·	
Equipment Start Up	11/1/17 A	2/26/18						1 I I I I I I I I I I I								
Testing & Commissioning	10/15/17 A	4/4/18														
PODIUM	2/9/15 A	8/7/18														
Design	2/9/15 A	5/1/17 A					•									
Permit	4/6/16 A	1/15/18														
Actual Work				MCM 6-	rinafi	ald San (2018 Ononi	NO De e e f	of 2	1						
	IGM RE	SOPTS		-	-	-	2018 Openi	-			Τ	61 114		S	SCHED	
Critical Remaining Work	VTERNATIONA	SURIS		Level 2	Sumn	n ary / Data	Date 12/31/17 /	Printed 1/8/1	18		T	SHM	AN			UTIONS
											An A	ECOM Company	у	Mas	sier Projec	ct Planners



Normality Normality <t< th=""><th>Activity Name</th><th>Start</th><th>Finish</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></t<>	Activity Name	Start	Finish										
mmemore 91998 -4499 declassing 77014 42243 Core & Ford 77014 42243 RUBON CORE 77014 42014 RUBON CORE 77014 77014 RUBON CORE													
Autoriting 0*0177A 0*0177A Dec a Losin 77077A 87018 Tedau million 20017A 77077A	Procurement	3/15/16 A	4/4/18										
Gold S Bald 7/104 6/2718 Between House 200714 6/2708 Between House 200714 6/071 Code Roem House 200714 6/071 Processee 200714 6/071 Code Roem House 200714 6/071 Code Roem House 200714 6/071 Processee 200714 6/071 Code Roem House 200714 6/071 Processee 200714 6/071 Processee 200714 10/071 Processee 20071	Fabrication												
Def Tel: Number 1000K 20014 20014 Notation 2001000 200154 6004 Notation 2001000 200154 6004 Notation 2001000 200154 6004 Sterio Markan 61164 10218 Constanting 61164 10218 Sterio Markan 61164 10218 Constanting 61164 10218 Sterio Markan 61164 10218 Constanting 61164 10218 Sterio Markan 621164 10218 Sterio Markan 621164 10218 Constantion 621164 10218 Sterio Markan 621164 10218 Constantion 621164 10218 Sterio Markan 621164 10218 Constantion 621164 10218 Sterio Markan 621164 10218 Sterio Markan	Core & Shell	7/1/16 A	6/22/18										
P10-d. - 2677.A. 60208 Maya - 2006.A. 72071.A. Maya - 2006.A. 72071.A. Maya - 2006.A. 72071.A. Maya - 2006.A. 72071.A. Maya - 2007.A. 12019.A. Fabrication - 016.A. 12019.A. Code Ream Read - 0176.A. 12019.A. Code Ream Read - 02019.A. 12019.A. Code Ream Read - 02019.A. 12019.A. Procentreation - 02019.A. 12019.A. Code Ream Read - 02019.A. 12019.A. Procentreation - 02019.A. 12019.A. Code Ream Read - 02019.A. - 02019.A. Code Ream Read - 02019.A. - 02019.A. Code Ream Read - 02019.A. - 02019.A. Code Read Read - 02019.A. - 02019.A. Code Read Read - 02019.A. - 02019.A. Code Rea	Podium Fit Out	2/20/17 A	8/7/18										
NOTE: Areas Normality Organ 28195A Normality Tockanian 4119A 10219 Statacian 1019A 10119A Gast Boan Modupu 1119A 10119A Fiboracian 20117A 10117A Fiboracian 20117A 10117A Fiboracian 20117A 10219A Fiboracian 20117A 10219A Fiboracian 10117A 20116A Fiboracian 10118A <td< th=""><th>ENTERTAINMENT BLOCK</th><th>7/7/17 A</th><th>8/22/18</th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></td<>	ENTERTAINMENT BLOCK	7/7/17 A	8/22/18										
Owgen 201904 7000/140 Productions 01/104 10/118 Const Room (Rodung) 01/104 10/118 Streker LUTLS 200/12 10/104 Productions 00/104 10/118 Const Room (Rodung) 01/104 10/118 Streker LUTLS 200/12 10/104 Productions 00/104 10/118 Productions 10/104 10/118 Productions 10/116 10/118 Productions 10/116 10	Fit Out	7/7/17 A	8/22/18				·····································	·····				$\begin{array}{cccccccccccccccccccccccccccccccccccc$	
Organ 2993 700/174 Produment 4176A 102/18 Sacation 6176A 102/18 Sacation 00/274 50/17 Concernance 00/274A 50/17 Concernance 00/274A 50/17 Concernance 00/274A 50/274A Produments 00/274A 50/274A Produments 00/274A 10/274 Concernance 50/274A 10/274 Produments 00/274A 10/274 Concernance 10/274 10/274 Produments 10/274A 10/274 Concernance 10/274 10/274 Produments 10/274 10/274 Produments 10/274 10/274 Restore 10/274	HOTEL	2/9/15 A											
Texted tom 01/1074 01/1074 Concel bom Muchan 01/1074 01/1074 Concel bom Muchan 02/1074 00/108 STEWORK & UTLES 02/0154 10/016 Stewarm 02/0154 02/0164 Perstmany 00/154 10/016 Order 22/0167 02/0164 Perstmany 00/154 10/016 Construction 64/154 10/216 Construction 01/0174 02/0164	Design												
Fablestime 00/16A 10/16A Ower Rom Koduw 07/17A 9/117A Ower Rom Koduw 200/16A 6/000A Ower Rom Koduw 00/15A 10/16A Ower Rom Koduw 00/16A 10/16A Ower Rom Koduw 00/16A 20/16A Ower Rom Koduw 00/17A 20/16A Ower Rom Koduw 01/17A 20/17A Koduw 00/17A 20/17A Koduw 00/17A 20/17A Koduw 00/17A 20/17A Koduw 00/17A 20/17A Koduw <th>Procurement</th> <td>4/1/16 A</td> <td>1/22/18</td> <th></th> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>	Procurement	4/1/16 A	1/22/18										
Guest Norway 20110A 6 V1107 Guest Sham 1012716A 5 V1107 Fit Out 20015A 5 V2108 Dergone 20015A 5 V2108 Construction 2015A 5 V2108 Construction 2015A 5 V2108 Construction 2015A 10216 Construction 2015A 10216 Construction 2015A 10216 Construction 2015A 10216 Construction 2017A 10216 Construction 101017A 2017A Model Resolution 101017A 2017A Model Resolution 10117A 2017A Model Resolution 10117A 2017A Model Resolution 10116 2017A Model Resolution 10116 2017A Model Resolution 10116 2017A Model Resolution	Fabrication												
Over A band 00/2016A Settine P Cod 20/2016A 00/2016A STESMERS LULES 220016A 10/2018A Design 220016A 10/2018A Penaliting 60/16A 10/2018 Penaliting 60/16A 10/2018 Order Method 10/16A 10/16A Order Method 10/16A 80/16A Over Method	Guest Room Mockup					·;;;;;;;						$\frac{1}{1}\frac{1}{1}\frac{1}{1}\frac{1}{1}$	
If Uor 94/17.4 85/16 Distriverse Lung 20015.4 50016.4 Design 20015.4 50016.4 Procursered 20015.4 100115.4 Design 20015.4 100115.4 Procursered 20015.4 100115.4 Design 20016.4 100115.4 Procursered 20016.4 100115.4 Design 100115.4 81018 Procursered 20016.4 100115.4 Operator MRROVENDENTS UP FEBC 200114.4 100115.4 Procursered 200116.4 81018 Procursered 100117.4 82018 Discipnet 100116.4 82018 Design 101111.4 82018 Design													
SITE:SOURCE LITLES 20015A 100170 Oregan 20015A 10015A Premining 0.0115A 10015A Premining 0.0115A 10015A Construction 6.0415A 10015A Construction 9.0116A 10016A Construction 9.0116A 10016A Construction 9.0116A 20015A Construction 9.0117A 20015A Construction 8.0177A 20015A Construction 8.0177A 20015A Construction 9.0177A 20015A <td< th=""><th></th><td></td><td></td><th></th><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>													
Overgin 2020/16A 0020/16A													
Personality Quity A Total A Total A Procursion 200140 100140 100140 Conduction 201140 100140 100140 Conduction 201140 100140 100140 OPE STE IMPROVEMENTS generation 911140 90140 Conduction IS Steaded 010117A 202116 Monthmic Optimization Na from Calcina Steaded 010117A 202116 Monthmic Optimization Na from Calcina Steaded 010117A 202116 Monthmic Optimization Na from Calcina Steaded 01017A 202116 Obtigin Optimization Na from Calcina Steaded 01017A 20218 Obtigin Optimization Na from Calcina Steaded 01017A 20218 Optimization Na from Ca													
Procument 202015 A 102016 A 102016 A Construction SV152 A 102018 102018 Procument 20108 A 815618 102018 Procument 01017A 801818 102018 Operation 01017A 202018 101018 Operation 01017A 202018 101018 Operation 01017A 202018 101018 Operation 01017A 202018 101018 Michige Schulz 01017A 202018 101018 Design 01017A 202018 101018 Construction 01017A 601918 101018 Construction 10107A 20216 101018 Exel Construction 10107A 20218 101018									/				
Construction Suffsite													
Eventories 20/16.4 10/18 OPECHINE WORKENESTS (part Field) 90/16.4 91/18/16.4 95/07.64 Opecunation 91/18/16.4 95/07.64 91/18/16.4 95/07.64 Monthern Channel Schwidze 10/10/17.4 22/77.8 9 </th <th></th> <td></td> <td></td> <th></th> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>													
OPERSTREMENOVEMENTS (ps FER) 94946A 849518A Procomment 91916A 820718 Conduction Ps from Calcing Schwale 107017A 220716 Writhme Construction 107017A 820718 Mich Maine Notice In Proceed 01117A 620718 Mich Maine Notice In Proceed 01117A 620718 Mich Maine Notice In Proceed 01117A 622716 Mich Maine Notice In Proceed 01117A 622716 David Calce 11117A 622716 Construction 11117A 64187 David Calce 11117A 64187 Construction 11117A 64187 Design 11117A 64187 Construction 11117A 54918 Construction 11117A 54918 Construction 11117A 54918 Construction 11117A 54918 Construction 11218 65919 Promiting 112918 65919 Promiting 112918 65919 Promiting 112918 691918 Construction													
Procument 01916A 03916A Condustion Film Casho Schedule 01917A 20317 North Sec Notor D Proceed 01117A 601518 ARKONY 11117A 602918 Armony Domo & Exterior Restators for Casho Schedule 11117A Armony Domo & Exterior Restators for Casho Schedule 11117A Armony Domo & Exterior Restators for Casho Schedule 11117A Armony Domo & Exterior Restators for Casho Schedule 11117A Construction 11117A Armony Domo & Exterior Restators for Casho Schedule 11117A Construction 11117A Reside Construction 11117A Construction 11117A Reside Consto													
Coordination Patrom Caluado Schodule 10/01/7 A 22/718 ArsMoRY 11/01/6A 8/7518 ARSMORY 11/01/6A 8/7518 ARSMORY 11/01/6A 8/7518 ARSMORY 11/01/6A 12/21/18 ARSMORY 11/01/6A 12/21/18 DaY CARE 11/01													
Networkuction 10/178.4 69/15/8 ARMORY 11/178.4 829/18 MCM Issue Relation ID Proceed 11/178.4 829/18 Advory Demo & Exterior Relationation 11/178.4 12/17.4 Construction 11/178.4 12/17.4 Construction 11/178.4 12/18 Construction 11/178.4 12/18 Construction 11/178.4 12/18 Real Conter Design & Construction 11/178.4 32/178 Real Conter Design & Construction 11/178.4 32/178 Design 51/17.4 11/28/18 Permiting 11/28/18 12/28/18 Procumentant 10/148 11/128/18 Faboration 11/178.4 81/178 Procumentant 10/174.8 81/178 Faboration 91/17.4 61/18 Exterior Relation 91/17.4 82/218 Exterior Rel													
ARMORY 1911/6A 829/18 MGM Issue Notos Drocoad entilization 111/16A 629/18 MAM Issue Notos Drocoad entilization 111/16A 629/18 DAY CARE rivines 94/18 DAY CARE rivines 94/18 Day Care rivines 94/18 Condition 11/176A 629/18 Day Care rivines 94/18 Condition 91/17A 64/18 Condition 81/17A 12/16 Condition 7/3117A 12/16 Residection 11/178 327/20 Construction 91/17A 92/18 Condition 11/28/18 56/19 Residection 11/28/18 4/1719 Pocument 10/148 11/28/18 Fabrication 11/28/18 4/1719 Construction 9/177A 8/178 Fabrication 11/28/18 4/1719 Construction 9/177A 8/178 Fabrication 11/28/18 4/1719 Construction 9/177A 8/178													
MMI Itsue Notice to Proceed 8/11/7.4 8/29/16 Amony Dame & Exterior Restoration 11/1/6.4 8/29/16 Design 11/1/6.4 8/29/16 OCRNER RETAIL (Dawle) 7/31/7.4 6/9/17 Construction 11/2/16.4 8/29/16 Over Store Design 7/31/7.4 6/9/17 Construction 11/2/16.4 5/9/17 Reside Control Design & Construction 1/2/18 5/9/17 Permitting 11/2/18.4 5/9/17 Permitting 11/2/18.4 11/2/18 Retail Control Design & Construction 11/2/18.4 11/2/18 Retail Control Design & Construction 11/2/18.4 11/2/18 Retain Retained work													
Amory Dano & Edisfor Restoration 11//16A 820/18 DAY CARE 11//16A 94/18 AE: Selection 11//16A 92/16A Design 19/17A 6/15/17A Construction 97/17A 92/18 CORNER RETAIL (Dave's) 7/31/7A 92/18 Construction 7/31/7A 327200 Design 6/11/7A 11/29/18 30/19 ResiDevelopemit 7/31/7A 327200 Design 6/11/7A 11/29/18 11/29/18 Procurement 10/4/18 11/29/18 Procurement 20/4/18 11/29/18 Procurement 20/4/18 11/29/18 Procurement 20/4/18 Procurement 20/4/1			0/29/10										
DA CARE 111/16A 94/18 AE Solection 111/16A 122/16A Design 19/17A 122/16A Construction 8/17A 9/18 Construction 8/17A 122/18 Construction 8/17A 122/18 Construction 8/17A 12/18 Retail Control 8/17A 12/218 Retail Control 12/17A 9/178 Perside 9/17A 11/28 Posign 5/17A 12/218 Posign 11/22/18 11/22/18 Posign 11/22/18 11/22/18 Posign 11/22/18 11/22/18 Posign 11/22/18 11/22/18 Posign 5/17A 8/178 Exterior Reson			9/20/19										
AE Solocition 11/17/18.4 12/2/16. Design 10/177A 6/15/7A Construction 8/1/7A 5/9/19 Civil Site Development 7/31/7A 5/9/19 Civil Site Development 7/31/7A 12/218 Real Centro Design & Construction 12/16 5/9/19 Resident Million 4/11/28/18 12/31/18 Permitting 11/29/18 12/31/17 Permitting 11/29/18 12/31/18 Permitting 11/29/18 12/31/18 Permitting 11/29/18 12/31/18 Permitting 11/29/18 12/31/18 Permitting 11/29/18 12/31/18 Permitting 11/29/18 12/31/17 Permitting 12/31/32 Permitting 12/31/32 Permitting 12													
Design 11917A 6/15/17A Construction 8/11/7A 9/4/8 CONRER EXERCIMANCE 7/31/7A 5/9/9 Civil Site Davelopernit 7/31/7A 1/2/18 Retail Center Design & Construction 1/2/18 5/9/9 Retail Center Design & Construction 1/2/18 5/9/9 Retail Center Design & Sconstruction 1/2/18 3/27/20 Design 5/11/7A 3/27/20 Procurement 10/4/18 1/12/18 Pablication 11/29/18 1/29/18 Extension Restoration 9/11/7A 6/11/8 Premoxite Marco Mostre Place 1/2/18 8/11/8 Extension Restoration 9/11/7A 6/11/8 Interior 7/31/7A 8/2/18 Extension Restoration 9/11/7A 6/11/8 Interior 7/31/7A 6/2/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Extension Construction Premaining Work Finantion 1/2/18 Construction 1/2/18 8/11/8 Entrop Roward St													
Construction 8/1/17A 9/1/8 CORNER RETAIL (Dave's) 7/3/17A 9/1/8 Retail Center Design & Construction 1/2/18 5/9/19 ResiDential Softman 1/2/18 5/9/19 Design 5/1/17A 1/2/8/18 Procurement 10/4/18 11/28/18 Procurement 10/4/18 11/28/18 Procurement 10/4/18 11/28/18 Procurement 10/4/18 11/28/18 Procurement 10/4/18 11/28/18 Procurement 10/4/18 11/28/18 Procurement 20/18/18 Procurement 20/18/18 11/28/18 Procurement 20/18/18 Procurement 20/18/17 A 6/26/18 Precoded Rubard Vick Procure 20/18/18 Procurement 20/18/17 A 6/26/18 Procurement 20/17 A 6/26													
CORNER RETAIL (Dave's) 7/31/17A 5/9/19 Civil Site Developermit 7/31/17A 1/2/18 Retail Centro Design & Construction 1/2/18 5/9/19 Residemit 7/31/17A 327/20 Design 5/1/17A 327/20 Design 5/1/17A 11/29/18 Procurement 10/41/8 11/29/18 Procurement 10/41/8 12/29/18 Procurement 10/41/8 12/29/18 Exterior Restoration 9/11/7A 8/22/18 Exterior Restoration 9/11/7A 8/21/18 Exterior Rostoration 9/11/7A 8/21/18 Exterior Rostoration 9/11/7A 8/1/18 Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/11/7A 8/1/18 Entry Plaza and Howard St 5/11/7A 6/20/18 Cittle Remaining Work * * * Cittle Remaining Work * * * Cittle Remaining Work * * * * MGM Springfield Sep 2018 Opening Page 2of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 <th></th>													
Civil Site Developemnt 7/31/17.A 11/2/18 Retall Center Design 5/1/17.A 3/27/20 Pesipn 5/1/17.A 3/27/20 Permitting 11/29/18 12/31/18 Procurement 10/4/18 11/29/18 Fabrication 11/29/18 11/29/18 Construction 11/29/18 12/31/17.A Second 11/29/18 12/31/17.A Construction 11/29/18 4/17/19 Construction 11/29/18 4/17/19 Second 9/1/17.A 8/22/18 Extension Restoration 9/1/17.A 8/1/18 Entry Plaza and Howard St 5/1/17.A 9/2/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Image: Structure Designed Howard St Octictel Renating Work Cottel Renation More													L
Retail Center Design & Construction 112/18 5/9/19 PRESIDENTIAL 5/11/17 A 3/27/20 Design 5/11/17 A 11/28/18 Permitting 11/29/18 11/28/18 Procurement 10/4/18 11/28/18 Construction 11/19/18 4/17/19 Construction 11/19/18 4/17/19 FRENCH CHURCH FIT OUT 7/31/17 A 8/2/18 Exterior Restoration 9/1/17 A 6/1/8 Exterior Restoration 9/1/17 A 8/2/18 Exterior Restoration 9/1/17 A 8/2/18 Exterior Restoration 9/1/17 A 6/2/18 Exterior Restoration 5/1/17 A 8/1/18 Armony Market Placa 1/2/18 8/1/18 Actual Work 5/11/17 A 6/2/18 Entry Plaza and Howard St 5/11/17 A 6/2/18 Every 12 Summary / Data Date 12/31/17 / Printed 1/8/18 Every 2 of 3 Actual Work Supplied Depender 2 of 3 Contract Remaining Work Supplied Depender 2 of 3 <th></th>													
RESIDENTIAL 51/1/7 A 3/27/20 Design 51/1/7 A 1/28/18 Permitting 11/28/18 11/28/18 Procument 10/4/18 11/28/18 Fabrication 11/29/18 4/17/19 Construction 11/19/18 4/17/19 Construction 11/19/18 3/27/20 FRENCH CHURCH FIT OUT 7/31/17 A 8/22/18 Exteror Resonant 9/1/17 A 6/1/18 Interior 7/31/17 A 8/1/18 Exteror Resonant 9/1/17 A 6/1/18 Entry Plaza and Howard St 5/1/17 A 6/2/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 SCHEDULE													
Design 6/1/17.A 11/28/18 Pormitting 11/29/18 12/31/18 Procurement 10/4/18 11/28/18 Fabrication 11/29/18 4/17/17 Construction 11/19/18 4/17/17 FRENCH CHURCH FIT OUT 7/31/17.A 8/22/18 Exterior Restoration 9/1/17.A 6/1/18 Interior 7/31/17.A 8/22/18 ExtERIOR ONSITE IMPROVEMENTS 5/1/17.A 8/1/18 Armory Market Place 5/1/17.A 8/1/18 Entry Plaza and Howard St 5/1/17.A 6/26/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Ittel 18/18													
Permitting 11/29/18 12/31/18 Procurement 10/4/18 11/28/18 Fabrication 11/29/18 4/17/19 Construction 11/29/18 4/17/19 FRENCH CHURCH FIT OUT 7/31/17A 8/22/18 Exterior Restoration 9/1/17A 6/1/18 Interior 7/31/17A 8/22/18 Extremor Nostific IMPROVEMENTS 5/1/17A 8/1/18 Entry Plaza and Howard St 5/1/17A 6/26/18 Actual Work MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Scheput 2018 Summary / Data Date 12/31/17 / Printed 1/8/18													
Procurement 10/4/18 11/28/18 Fabrication 11/29/18 4/17/19 Construction 11/19 327/20 FRENCH CHURCH FIT OUT 7/31/17 A 8/22/18 Exterior Restoration 9/1/17 A 6/1/18 Interior 7/31/17 A 8/2/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17 A 8/2/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17 A 8/2/18 Exterior 8/1/17 A 6/26/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18													
Fabrication 11/29/18 4/17/19 Construction 11/1/19 3/27/20 FRENCH CHURCH FIT OUT 7/31/17 A 8/22/18 Exterior Restoration 9/1/17 A 6/1/18 Interior 7/31/17 A 8/22/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17 A 8/2/18 Exterior Restoration 9/1/17 A 8/22/18 Exterior Restoration 9/1/17 A 8/22/18 Exterior Routing Work 5/1/17 A 8/2/18 Exterior Restoration 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17 A 6/26/18 Actual Work Actual Work Critical Remaining Work MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 ExtENDUE													
Construction 1/1/19 3/27/20 FRENCH CHURCH FIT OUT 7/31/17.A 8/22/18 Exterior Restoration 9/1/17.A 6/1/18 Interior 7/31/17.A 8/22/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17.A 8/1/18 Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17.A 6/26/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Extered 1/2/14/17 / Printed 1/8/18 SchEDULE Construction													
FRENCH CHURCH FIT OUT 7/31/17.A 8/2/18 Exterior Restoration 9/1/17.A 6/1/18 Interior 7/31/17.A 8/2/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17.A 8/1/18 Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17.A 6/26/18 Actual Work MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 SCHEDULE INFORMATIONAL													
Exterior Restoration 9/1/17A 6/1/18 Interior 7/31/17A 8/22/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17A 8/1/18 Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17A 6/26/18 Actual Work													
Interior 7/31/17A 8/22/18 EXTERIOR ONSITE IMPROVEMENTS 5/1/17A 8/1/18 Armory Market Place 1/2/18 8/11/18 Entry Plaza and Howard St 5/1/17A 6/26/18 MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Exter Project Planners								<u></u>					
EXTERIOR ONSITE IMPROVEMENTS 5/1/17 A 8/1/18 Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17 A 6/26/18 Actual Work													
Armory Market Place 1/2/18 8/1/18 Entry Plaza and Howard St 5/1/17 A 6/26/18 Actual Work Actual Work MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Schepule													
Entry Plaza and Howard St 5/1/17 A 6/26/18 Actual Work Actual Work MGM Springfield Sep 2018 Opening Page 2 of 3 Remaining Work MGM Springfield Sep 2018 Opening Page 2 of 3 Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18 Image: Critical Remaining Work Image: Cr													
Actual Work Remaining Work Critical Remaining Work Critical Rema													
Remaining Work Image: Critical Remaining Work Critical Remaining Work Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18	Entry Plaza and Howard St	5/1/17 A	6/26/18										
Level 2 Summary / Data Date 12/31/17 / Printed 1/8/18	Actual Work			M	GM Sprinafield S	ep 2018 Open	ing Page 2 of 3		1	-		SCHEDI	11 5
Critical Remaining Work	Remaining Work	MGM RE	SORTS							TISHM	ΙΔΝ	<i>SOL</i>	UTIONS
An AECOM Company	Critical Remaining Work	INTERNATIONA	1.14				, i i i i i i i i i i i i i i i i i i i					Master Project	t Planners
										An AECOM Comp	any		



F	Activity Name	Start	Finish																																
												201	6									20	017									201	18		
				A S	0	Ν	D	JF	F M	A	Μ	J	JA	۹ S	0	Ν	D	J	F	MA	M	IJJ	J	Α	SC	D N	D	JI	F M	I A	Μ	J	J	A	ร
	DaVINCI PARK	8/9/17 A	7/13/18												-															-					
	Main St	4/2/18	6/15/18	1												-							-								;				
	MGM Way / Bliss St	3/15/18	5/15/18													:							1							+	-				
	Howard St (adjacent to E Columbus)	3/15/18	4/13/18													: :							1							—	-				
	Union St	10/23/17 A	6/18/18													:							1			—	:			+	;				
	State St	3/15/18	6/1/18	1																											;				





							_		20	19					_		20	20	
S	0	N	D	J	F	Μ	Α	Μ	J	J	Α	S	0	Ν	D	J	F	Μ	Α
		 	1			 													
		 	1			 													
		1				1													
1																			
		2																	
T	-	3 1911 - 1911	2:0110		1122							S	SCI	ΗE	DL	JLE	7		-
			51				N						tor	SC	DL	JLE UT at Pl	10	NS	3
	An	AEC	COM	Con	npai	ny					/	vids	ler	FIC	<i>jec</i>	IPI	allí	iers	>

APPENDIX B

PRESENTATION OF DIVERSITY STATISTICS AS OF DECEMBER 31, 2017



DESIGN & CONSTRUCTION PAYMENTS AS OF DECEMBER 31, 2017

Group	Project Goals	Payments	Variance	Company Count	Value
WBE	10.0%	18.7%	8.7%	66	\$65.3M
MBE	5.0%	6.9%	1.9%	38	\$24.2M
VBE	2.0%	6.7%	4.7%	22	\$23.3M

Notes:

Total Payments through December 31, 2017 are \$349.0M. Total payments is inclusive of \$62.4M in plan approved exemptions.

Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018. (2)

- Includes companies that are certified with the following agencies: (3)
 - MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council. WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council. •
 - •
 - VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission. •

Reference Quarter 4 2017 Status Report Section 2b and Appendix B.





DESIGN & CONSTRUCTION COMMITMENTS AS OF DECEMBER 31, 2017

Group	Project Goals	Commitments	Variance	Company Count	Value
WBE	10.0%	21.1%	11.1%	77	\$108.51M
MBE	5.0%	7.7%	2.7%	42	\$39.36M
VBE	2.0%	6.3%	4.3%	24	\$32.35M

Notes:

- Total Commitments through December 31, 2017 are \$513.2M.
- Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018. (2)
- (3)
- Includes companies that are certified with the following agencies:
 MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council. •
 - VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission.
- Reference Quarter 4 2017 Status Report Section 2b and Appendix B.
- WBE = Woman-owned Business Enterprise; MBE = Minority-owned Business Enterprise; VBE = Veteran-owned Business Enterprise.





DESIGN & CONSULTING COMMITMENTS AS OF DECEMBER 31, 2017

Group	Project Goals	Commitments	Company Count	Value
WBE	10.0%	16.5%	20	\$7.54M
MBE	5.0%	13.5%	17	\$6.14M
VBE	2.0%	6.6%	3	\$2.99M

Notes:

- Total Commitments through December 31, 2017 are \$45.6M.
- Includes companies that are certified with the following agencies: (2)
 - MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council. WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council. •
 - •
 - VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission. •
- Reference Quarter 4 2017 Status Report Section 2b and Appendix B. (3)



DESIGN & CONSULTING COMMITMENTS AS OF DECEMBER 31, 2017

Company	Scope
Investments, LLC	Interior Design
Project Consulting, LLC	Construction Consulting
Engineering, Inc.	Project Commissioning - MEP Services
rican Project Management	Signage Installation Management
elman & Lelek Engineering, Inc.	Energy Modeling
kford, LLC	Construction Management
k Hawk Group	Consulting Engineer Services
Consulting Engineers, LLC	Structural Peer Review
in Consulting Services, LLC	Construction Consulting
munications for Design LLC	Design and Project Management Support Services
vergent Technologies	Acoustics/ Audio Visual/ IT/ Low Voltage
ley Wolff Design Group, Inc.	Full Landscape Architectural Services
ert Construction Consulting, Ltd	Estimating and Contractor Bidding Services
man, Inc.	Parking Garage Bridging Documents (LOA)
z & Company Architects, Inc.	Full Service Architecture and Interior Design
neers Design Group, Inc.	Structural Engineering Consulting Services
Chrusciel Photography, LLC	Photography
andez & Associates	Fire Protection Design and Code Consulting Services
ilton Anderson Associates, Inc.	Architectural Services
e Business Services, LLC	Permit and Community Commitment Coordination
	 Investments, LLC Project Consulting, LLC Engineering, Inc. erican Project Management elman & Lelek Engineering, Inc. kford, LLC k Hawk Group Consulting Engineers, LLC in Consulting Services, LLC munications for Design LLC vergent Technologies ley Wolff Design Group, Inc. ert Construction Consulting, Ltd man, Inc. z & Company Architects, Inc. neers Design Group, Inc. Chrusciel Photography, LLC andez & Associates iilton Anderson Associates, Inc.

(1)

- Includes companies that are certified with the following agencies:
 MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.
- VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission.
- Green highlighted companies have been paid as of November 30, 2017. (2)
- Reference Quarter 4 2017 Status Report Section 2b and Appendix B. (3)
- WBE = Woman-owned Business Enterprise; MBE = Minority-owned Business Enterprise; VBE = Veteran-owned Business Enterprise



Location	Diversity Status
Los Angeles, CA	WBE
Las Vegas, NV	VBE
Boylston, MA	MBE
Las Vegas, NV	MBE
Norwood, MA	WBE
Las Vegas, NV	VBE
Philadelphia, PA	MBE
Allston, MA	MBE
Las Vegas, NV	WBE
Northfield, MN	WBE
Lockport, NY	WBE
Boston, MA	WBE
Henderson, NV	MBE
Boston, MA	MBE
Springfield, MA	WBE
Malden, MA	MBE
East Longmeadow, MA	WBE
Byfield, MA	MBE
Detroit, MI	MBE
Medina, MN	WBE

DESIGN & CONSULTING COMMITMENTS AS OF DECEMBER 31, 2017

Ref	Company	Scope
21	Independent Design, LLC	Historical MOA Research/ Signage Design
22	JoAnn Jones	Administrative Services
23	Marshall Moya Design, LLC	Architectural Services
24	Maryann Thompson Architects	Architectural Design Services
25	MCLA, Inc.	Lighting
26	Nitsch Engineering, Inc.	Engineering Services
27	Pristine Engineers, Inc.	MEP Peer Review Services
28	Pro Cure, LLC	FFE Project Management
29	Renderready, LLC	Rendering and Graphic Design
30	RSE Associates, Inc.	Engineering Design
31	Sign Design, Inc.	Signage Design
32	Soden Sustainability Consulting, LLC	LEED
33	Spec's Design Group, LLC	Interior Design
34	Stevens & Associates	Façade Stabilization Design
35	Timothy Haahs & Associates, Inc.	Architect and Engineer of Record/ Parking Consultant
36	Two Twelve	Graphic Designer
37	US Inspection & Consulting, LLC	Construction Inspections
38	VAV International, Inc.	Mechanical Consulting
39	WA Architects, Inc.	Architectural Services
40	YA Construction Services, LLC	MEP Peer Review

Includes companies that are certified with the following agencies:
 MBE - Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 WBE - Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council.

VBE - United States Department of Veteran Affairs or Massachusetts Gaming Commission.

Green highlighted companies have been paid as of November 30, 2017. (2)

Reference Quarter 4 2017 Status Report Section 2b and Appendix B. (3)



Location	Diversity Status
Quincy, MA	WBE
Henderson, NV	WBE
Washington, DC	MBE
Henderson, NV	WBE
Washington, DC	WBE
Boston, MA	WBE
Raynham, MA	MBE
National Harbor, MD	WBE
Albuquerque, NM	MBE
Watertown, MA	MBE
Brockton, MA	WBE
Winchester, MA	WBE
Springfield, MA	WBE
Brattleboro, VT	VBE
Blue Bell, PA	MBE
New York, NY	WBE
Lake Havasu City, AZ	MBE
Woburn, MA	MBE
Cleveland, OH	MBE
St. Louis, MO	WBE

CONSTRUCTION COMMITMENTS AS OF DECEMBER 31, 2017

Group	Project Goals	Commitments	Company
WBE	10.0%	21.6%	57
MBE	5.0%	7.1%	25
VBE	2.0%	6.3%	21

Notes:

- Total Commitments through December 31, 2017 are \$467.6M. (1)
- Figures have been updated since presenting to the Access and Opportunity Committee on January 9, 2018. Includes companies that are certified with the following agencies:
- (3)
 - MBE Massachusetts Supplier Diversity Office or Greater New England Minority Supplier Development Council.
 - WBE Massachusetts Supplier Diversity Office or Women's Business Enterprise National Council. •
 - VBE United States Department of Veteran Affairs or Massachusetts Gaming Commission. 0
- Reference Quarter 4 2017 Status Report Section 2b and Appendix B.
- WBE = Woman-owned Business Enterprise; MBE = Minority-owned Business Enterprise; VBE = Veteran-owned Business Enterprise.







Ref	Company	Scope
1	Aces Enterprises, LLC	Steel Plate Supplier
2	AeroSage, LLC	Fire Protection Material Supplier
3	Alares, LLC	Commissioning and Construction Services
4	All American Signs	Signage
5	Alonzee Consulting	Construction Consulting
6	American Environmental, Inc.	Abatement
7	American Stair Corporation	Stair Supplier
8	Architectural Products, Inc.	Glass and Glazing
9	Argent Associates, Inc.	Material Vendor
10	Arrow Security Corporation	Security Guard Services
11	Ayala Excavating and Trucking, LLC	Trucking
12	Baron Industries, Inc	Coiling Doors
13	Beacon Light & Supply, Co.	Electrical Supplier
14	BECO Electrical Contractors, Inc.	Electrical
15	Berkshire Concrete Cutting, LLC	Saw Cutting
16	Brican, Inc.	General Contracting Services
17	C&C Contractors, LLC	Trucking Services
18	C&D Electronics, Inc.	Cabling, Wiring, Electronics Supplier
19 Notes:	C4 Cables	Hotel Electrical Material Supplier

Notes:

1) Green highlighted companies have worked on site and been paid as of November 30, 2017.

(2) Reference Quarter 4 2017 Status Report Section 2b and Appendix B.



Location	Diversity Status
Dunlap, IL	VBE
Tampa, FL	VBE
Quincy, MA	VBE
Plymouth, MA	VBE
Las Vegas, NV	WBE
Holyoke, MA	MBE
Romeoville, IL	VBE
Burlington, CT	WBE
Burlington, CT	WBE
Springfield, MA	VBE
Springfield, MA	MBE
Woburn, MA	VBE
Burlington, CT	WBE
Monson, MA	VBE
Torrington, CT	WBE
Springfield, MA	VBE
Springfield, MA	MBE
Holyoke, MA	WBE/MBE
Taunton, MA	WBE

Ref	Company	Scope	Location	Diversity Status
20	Capasso Restoration, Inc.	95 State Masonry Contractor	North Haven, CT	WBE
21	Carol's Lighting & Supply Company	Electrical Supplies	Canton, MA	MBE
22	Certified Connection, Inc.	Podium Electrical Material Supplier	Worcester, MA	MBE
23	Central Ceilings, Inc.	Drywall Contractor	South Easton, MA	VBE
24	Chabot & Burnett Construction Co., Inc.	Masonry Contractor	Agawam, MA	WBE
25	Charle George Companies, Inc.	Solid Waste Disposal, Recycling, Trucking	Londonberry, NH	WBE
26	CK Flooring Solutions, Inc.	Carpet Installer	Chicopee, MA	WBE
27	CMJ, LLC	Property Management/Maintenance	Springfield, MA	MBE
28	Connecticut Drywall Finishing, Inc.	Drywall	West Springfield, MA	WBE
29	Connecticut Temperature Controls, LLC	Controls	Newington, CT	VBE
30	Construction Labor Unlimited	Labor/Clean-Up	West Springfield, MA	WBE
31	Coghlin Electrical Contractors, Inc.	Electrical Services	Worcester, MA	WBE
32	C.R. Levesque Trucking Corp.	Hauling & Equipment Transportation	Monson, MA	WBE
33	Critical Power Testing and Maintenance, Inc.	Podium Electrical Commissioning	Amesbury, MA	VBE
34	CSL, Inc.	Daycare Landscaping	Ludlow, MA	WBE
35	Dagle Electrical Construction Corp.	Offsite Improvements - Electrical	Melrose, MA	WBE
36	Davenport Advisors, LLC	Property Management/ Maintenance	Boston, MA	MBE
37	DeLucca Fence Company, Inc	Offsite Improvements - Guardrail Contractor	Methuen, MA	WBE
38	Dependable Masonry Construction Company, Inc.	Masonry and Brickpaving	North Reading, MA	MBE

Notes:

1) Green highlighted companies have worked on site and been paid as of November 30, 2017.

(2) Reference Quarter 4 2017 Status Report Section 2b and Appendix B.



Ref	Company	Scope	Location	Diversity Status
39	Duray/J.F. Duncan Industries, Inc.	Food Service Equipment Packages	Downey, CA	MBE
40	Eagle Elevator Company, Inc.	Elevator Repairs, Service, Maintenance	Boston, MA	VBE
41	EDI Landscape, LLC	Landscaping Services	Hartford, CT	WBE
42	EDM Construction, Inc.	Carpentry & Structural Steel Erection	Merrimac, MA	WBE
43	E L Waterman, Inc.	Pipe Supplier	Foxboro, MA	WBE
44	Elegance in Granite, LLC	Supplier - Stone Countertops, Cabinets	Leominster, MA	MBE
45	Evermore Light & Power, Inc.	Electrical	Somerville, MA	WBE
46	Fabiano Oil Corp.	Fuel & Oil Supplier	Wrentham, MA	WBE
47	Federal Concrete, Inc.	Concrete Services	Hopedale, MA	WBE
48	Fisher Contracting Corporation	General Contracting Services	Worcester, MA	WBE
49	Fletcher Sewer & Drain, Inc.	Inspection - FEIR	Ludlow, MA	WBE
50	Folan Waterproofing and Construction Company, Inc.	Masonry Contractors & Waterproofing	South Easton, MA	WBE
51	Frisoli Electric, Inc.	Electrical	Holbrook, MA	VBE
52	Gomes Construction Co. Inc.	Utility Connections	Ludlow, MA	WBE
53	Granite America, LLC	Countertops, Stone, Manufacturing	Frederick, MD	MBE
54	Granite City Electric Supply Company, Inc.	Electrical Supplier	Quincy, MA	WBE
55	Great In Counters, Inc.	Natural Stone & Quarts Fabrication	Smithfield, RI	WBE
56	Green Insulation, Inc.	Insulation	Adams, MA	WBE
57	H B Welding, Inc.	Steel, Welding, Iron Work	Johnston, RI	WBE
58	Hiway Safety Systems, Inc	Offsite Improvements - Traffic line striping	Rockland, MA	WBE

Green highlighted companies have worked on site and been paid as of November 30, 2017. Reference Quarter 4 2017 Status Report Section 2b and Appendix B.

(2)



Ref	Company	Scope
59	Homeland Mechanical, LLC	Pipe Supplier
60	Industrial Flame Cutting, Inc.	Steel Plate Supplier
61	JMK Building Supply, Inc	Drywall
62	JRL Construction, Inc.	General Contractor - Demolition
63	Kittredge Equipment Company, Inc.	Kitchen Equipment
64	L.K. Sheet Metal, Inc.	Sheet Metal
65	Larry's Trucking Co.	Trucking
66	Lindon Group	Piping Materials
67	M. Frank Higgins & Co., Inc.	Casino Tile and Stone
68	Mastercraft Floor Covering, Inc.	Carpet Installation
69	McElroy Scenic Service, LLC	Millwork Fabricator
70	Medeiros Hydroseeding & Landscaping Construction, Inc.	Trucking and Soil Materials
71	Moor Metals, Inc.	Sales and Distribution of Metals
72	Ms. Pipe, LLC	Procurement of Valves, Pipes and Fittir
73	New England Foundation Company, Inc.	Helical Piles
74	Northeastern Steel Corporation	Steel Distributor
75	Orissa, LLC	Cleaning Service
76	Osprey Construction Supply, LLC	Millwork Supplier
77 Notes:	Performance Testing & Balancing LLC	Testing & Balancing

Notes:

1) Green highlighted companies have worked on site and been paid as of November 30, 2017.

(2) Reference Quarter 4 2017 Status Report Section 2b and Appendix B.



	Location	Diversity Status
	Quincy, MA	VBE
	Beacon Falls, CT	VBE
	Colchester, CT	WBE
	Springfield, MA	VBE
	Agawam, MA	WBE
	East Hartford, CT	WBE
	Springfield, MA	MBE
	East Providence, RI	WBE
	Newington, CT	WBE
	Glenpool, OK	WBE
	Ashley Falls, MA	WBE
	Monson, MA	MBE
	Holliston, MA	MBE
gs	South Windsor, CT	WBE
	Boston, MA	WBE
	Revere, MA	MBE
	Rocky Hill, CT	MBE
	Sharon, MA	WBE
	South Hampton, MA	VBE

DIVERSE CONSTRUCTION COMPANIES AS OF DECEMBER 31, 2017

Ref	Company	Scope
78	Piping Systems, Inc.	HVAC
79	Protocol Management Services, Inc.	Raised Access Floors Material Supplier
80	Quinette King Consulting	Blackout Paint Supplier
81	Rebars & Mesh, Inc.	Concrete
82	Regis Steel Corporation	Steel Erection/ Reinforcing
83	S&F Concrete Contractors, Inc.	Concrete
84	S-Cel-O, LLC	95 State Painting
85	Security Construction Services, Inc.	Fencing
86	SOS Corporation	Construction Cleaning, Selective Interior Demolition
87	Steere Engineering, Inc.	Engineering Services
88	Strategic Environmental Services, Inc.	Environmental Consultants
89	Sullivan and Narey Construction, Inc.	Armory Building Masonry
90	Superior Caulking & Waterproofing	Caulking & Waterproofing
91	Supplies Exchange Systems	Materials Supplier
92	Tavares, LLC	Fireproofing
93	T & M Equipment Corporation	Excavating Contractor
94	Titan Roofing Company	Roofing
95 Notes:	Total Mechanical Service Corp.	Pool Mechanical Contractor

Notes:

1) Green highlighted companies have worked on site and been paid as of November 30, 2017.

(2) Reference Quarter 4 2017 Status Report Section 2b and Appendix B.

WBE = Woman-owned Business Enterprise; MBE = Minority-owned Business Enterprise; VBE = Veteran-owned Business Enterprise.



Location	Diversity Status
Assonet, MA	WBE
North Attleboro, MA	WBE
Las Vegas, NV	MBE
Haverhill, MA	WBE
Fall River, MA	MBE
Hudson, MA	MBE
Springfield, MA	MBE
Hudson, MA	WBE
Milford, MA	WBE
Warwick, RI	WBE
Sutton, MA	WBE
Holyoke, MA	VBE
Palmer, MA	VBE
Dorchester, MA	MBE
Providence, RI	MBE
Springfield, MA	VBE
Springfield, MA	MBE
Plymouth, MA	MBE

DIVERSE CONSTRUCTION COMPANIES AS OF DECEMBER 31, 2017

Ref	Company	Scope
96	Triton Leasing and Rental, Inc.	Demolition & Abatement
97	Turtle & Hughes, Inc.	Podium Unistrut Supplier
98	United Personnel Services, Inc.	Kitchen Equipment Labor
99	Ultimate Abatement Company, Inc.	Abatement
100	Welch Associates Land Surveyors, Inc.	Land Surveying
101	West Floor Covering, Inc.	Sales and Installation of Floor Coverings
102	Willow Tree Outdoor, LLC	Landscape
103	Woodchuck's Building & Hone Center	Construction Supplier
104	Younger Brothers Construction, LLC	Materials Supplier

Notes:

- Green highlighted companies have worked on site and been paid as of November 30, 2017. Reference Quarter 4 2017 Status Report Section 2b and Appendix B.
- (2)
- WBE = Woman-owned Business Enterprise; MBE = Minority-owned Business Enterprise; VBE = Veteran-owned Business Enterprise.



Location	Diversity Status
Feeding Hills,MA	WBE
Linden, NJ	WBE
Springfield, MA	WBE
Plainfield, MA	WBE
West Bridgewater, MA	WBE
Pembroke, MA	WBE
Springfield, MA	WBE
Rockland, MA	MBE
Watertown, MA	MBE

WORKFORCE DIVERSITY STATISTICS - TOTAL AS OF DECEMBER 31, 2017

Group	Project Goals	F
Women	6.90%	
Minority	15.30%	
Veteran	8.00%	

Notes:

- Statistics include all workforce reports that were received by MGM as of December 31, 2017.
- The Diversity plan approved by the MGC allows reporting to include hours allocated to multiple diversity categories. 5.50% of total workforce hours are included in two of the (2)diversity categories and 0.24% of total workforce hours are included in three diversity categories.
- Reference Quarter 4 2017 Status Report Section 2c and Appendix B and C. (3)
- While this is not a reporting requirement of the approved diversity plan, the total hours worked through 3rd Quarter 2017 is as follows:
 - Approximately 36% are from Springfield/ Surrounding Communities Approximately 56% are from Western Massachusetts

 - Approximately 73% are from Massachusetts



Project To Date %

8.87%

21.74%

10.10%

APPENDIX C

CONSTRUCTION WORKFORCE STATISTICS AS OF DECEMBER 31, 2018



MGM Springfield Workforce Diversity Report (By Company) As of: December 31, 2017

				This Month's	Workforce I	Diversity Statist	ics					Project To Da	te Workforce	Diversity Statis	tics		
				Wom	en	Mino	rity	Veter	ran			Women		Minor	ity	Veteran	
Reference	Company	Employee Count	This Month's Total Hours	Hours	%	Hours	%	Hours	%	Employee Count	Project To Date Total Hours	Hours	%	Hours	%	Hours	%
1	Acranom Masonry Enterprises, Inc.		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	13	1,580.50	0.00	0.00%	824.50	52.17%	0.00	0.00%
2	AeroClean	5	280.50	0.00	0.00%	155.50	55.44%	0.00	0.00%	16	2,724.50	0.00	0.00%	1,331.00	48.85%	0.00	0.00%
3	Allied Fire Protection, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	1,354.00	0.00	0.00%	256.00	18.91%	0.00	0.00%
4	American Environmental, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	184	32,725.25	2,210.50	6.75%	29,544.75	90.28%	288.50	0.88%
5	AmQuip Crane Rental LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	1,989.50	0.00	0.00%	970.50	48.78%	0.00	0.00%
6	Ardex, L.P.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	268.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
7	Axion Specialty Contracting	8	360.00	0.00	0.00%	176.00	48.89%	128.00	35.56%	26	5,983.00	0.00	0.00%	2,188.00	36.57%	408.00	6.82%
8	Ayotte & King For Tile, Inc	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24	450.50	0.00	0.00%	4.00	0.89%	0.00	0.00%
9	Barber Firestop Systems LLC	2	60.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	1,366.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
10	Bay Crane Northeast	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	10.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
11	Bay State Elevator Co.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	315.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
12	BECO Electrical Contractors, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	11	3,433.50	0.00	0.00%	1,116.50	32.52%	2,088.00	60.81%
13	Berkshire Concrete Cutting	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	24.50	0.00	0.00%	0.00	0.00%	7.50	30.61%
14	Berlin Steel Construction Company	10		120.00	19.48%	80.00	12.99%	0.00	0.00%	88	48,104.50	4,215.00	8.76%	6,340.50	13.18%	3,242.50	6.74%
15	BG Mechanical Contractors, Inc.	3	184.00	0.00	0.00%	0.00	0.00%	83.00	45.11%	37	14,174.62	0.00	0.00%	2,565.00	18.10%	2,449.00	17.28%
16	Blakeslee Prestress, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	43	27,632.50	2,515.50	9.10%	3,753.00	13.58%	2,218.50	8.03%
17	Blue Construction, Inc.	9	1,270.50 56.00	226.00	17.79%	380.00 56.00	29.91% 100.00%	144.00	11.33% 0.00%	14	10,538.50 4,172.00	1,563.50	14.84%	2,593.50 2,148.00	24.61%	1,364.00 706.50	12.94%
18 19	Capasso Restoration, Inc. Central Ceilings, Inc.	48	5,708.50	595.00	0.00%	56.00 1,487.00	26.05%	919.00	0.00%	13 70	4,172.00 51,900.00	4,595.50	0.00%	2,148.00	51.49% 29.44%	8,227.50	16.93% 15.85%
20	Chabot & Burnett Construction Co., Inc.	20	5,708.50	110.50	10.42%	336.00	33.53%	64.00	6.39%	89	28,022.50	2,070.50	8.85% 7.39%	9,139.00	32.61%	1,918.00	6.84%
20	Champlain Masonry, Inc.	20	0.00	0.00	0.00%	0.00	0.00%	04.00	0.00%	37	5.090.75	100.00	1.96%	1,965.00	38.60%	688.00	13.51%
21	Chandler Architectural Products	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	29	3,196.00	404.00	12.64%	1,905.00	3.97%	472.00	14.77%
23	CIP Concrete, Inc.		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	15	4,337.00	0.00	0.00%	687.00	15.84%	0.00	0.00%
23	CK Flooring Solutions, Inc.	8	378.00	83.00	21.96%	174.00	46.03%	0.00	0.00%	31	6,966.00	1,041.00	14.94%	2,027.50	29.11%	521.50	7.49%
25	Coghlin Electrical Contractors, Inc.	183	25,191.00	949.00	3.77%	4,680.00	18.58%	3,106.00	12.33%	393	146,850.50	7,808.00	5.32%	25,186.50	17.15%	19,185.50	13.06%
26	Collins Electrical	28	1,827.50	141.00	7.72%	242.00	13.24%	94.00	5.14%	115	75,151.25	6,208.00	8.26%	9,248.00	12.31%	5,894.50	7.84%
27	Commonwealth Guardrail, Inc.		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	20	868.00	26.00	3.00%	115.00	13.25%	0.00	0.00%
28	Connecticut Drywall Finishing, Inc.	1	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	29	4,396.50	207.00	4.71%	861.50	19.60%	0.00	0.00%
29	Construction Labor Unlimited, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	732.00	8.00	1.09%	383.00	52.32%	0.00	0.00%
30	Conte Company, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	24.00	0.00	0.00%	0.00	0.00%	8.00	33.33%
31	Cross Country Food Service Installers Inc.	3	76.00	0.00	0.00%	18.00	23.68%	34.00	44.74%	5	528.00	0.00	0.00%	142.00	26.89%	178.00	33.71%
32	Cushing and Sons, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	130.50	0.00	0.00%	0.00	0.00%	42.00	32.18%
33	Cyn Environmental Services	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	24.00	0.00	0.00%	24.00	100.00%	0.00	0.00%
34	D.A. Sullivan & Sons, Inc.	8	317.00	0.00	0.00%	37.00	11.67%	8.00	2.52%	14	890.50	0.00	0.00%	207.00	23.25%	164.00	18.42%
35	Dagle Electrical Construction	5	280.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16	1,579.00	164.00	10.39%	0.00	0.00%	148.50	9.40%
36	Day & Nite Refrigeration	4	358.00	0.00	0.00%	238.00	66.48%	0.00	0.00%	4	1,179.00	0.00	0.00%	947.00	80.32%	0.00	0.00%
37	DeLucca Fence Company, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	10	184.00	8.00	4.35%	16.00	8.70%	0.00	0.00%
38	Dependable Masonry Construction Co., Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	439.00	32.00	7.29%	219.00	49.89%	0.00	0.00%
39	Division Six Installers, Inc.	9	707.00	64.00	9.05%	80.00	11.32%	80.00	11.32%	9	1,571.00	64.00	4.07%	208.00	13.24%	112.00	7.13%
40	EDM Construction, Inc.	5	147.00	0.00	0.00%	33.50	22.79%	113.50	77.21%	23	3,993.50	188.00	4.71%	829.00	20.76%	1,035.00	25.92%
41	EF Corcoran Plumbing & Heating, Inc. Energy Insulation Conservation Inc.	/	464.00 487.00	80.00	17.24%	160.00	34.48%	0.00	0.00%	12	4,724.00	<u>650.00</u> 0.00	13.76% 0.00%	1,323.00 652.00	28.01%	0.00	0.00%
42 43	Energy insulation Conservation Inc. Environmental Testing & Balancing	11	487.00	0.00	0.00%	118.00 0.00	24.23% 0.00%	0.00	0.00%	14	2,881.00 10.00	0.00	0.00%	0.00	22.63% 0.00%	0.00	0.00%
43	Evermore Light and Power, Inc.	1	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	613.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
44	Federal Concrete, Inc.	- 7	180.00	72.00	40.00%	0.00	0.00%	0.00	0.00%	77	26,463.00	2,292.00	8.66%	3,530.00	13.34%	1,757.50	6.64%
46	First Choice Finishes	1	379.50	72.00	18.97%	72.00	18.97%	64.00	16.86%	6	1,705.50	72.00	4.22%	72.00	4.22%	311.50	18.26%
40	Folan Waterproofing & Construction		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	13	1,471.50	0.00	0.00%	547.50	37.21%	0.00	0.00%
48	Fontaine Bros, Inc.	8	591.00	167.50	28.34%	228.50	38.66%	0.00	0.00%	61	16,825.50	2,572.50	15.29%	4,402.00	26.16%	1,230.00	7.31%
49	Food Equipment Installation, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	116.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
50	Frisoli Electric Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	299.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
51	Fusion Electric, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	112.00	0.00	0.00%	104.00	92.86%	0.00	0.00%
52	Gagliarducci Construction, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	47	4,264.50	635.00	14.89%	709.50	16.64%	906.50	21.26%
53	Gomes Construction Company, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	575.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
54	Granite State Specialties LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	223.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
55	Green Insulation, Inc.	2	88.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	1,788.00	0.00	0.00%	48.00	2.68%	0.00	0.00%
56	H. Carr & Sons, Inc.	68	6,906.00	334.00	4.84%	2,050.00	29.68%	397.00	5.75%	173	92,925.00	4,796.00	5.16%	23,051.00	24.81%	10,583.00	11.39%
57	Harry Grodsky & Co.	37	3,019.50	192.00	6.36%	336.00	11.13%	280.00	9.27%	186	77,796.50	2,679.00	3.44%	6,853.50	8.81%	8,453.50	10.87%
58	Hayward Baker Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	32	4,465.50	306.50	6.86%	1,170.50	26.21%	775.00	17.36%
59	HB Welding	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	17	6,833.00	148.50	2.17%	470.00	6.88%	1,082.00	15.83%
60	Heritage Restoration, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	19	5,858.00	82.00	1.40%	2,336.00	39.88%	0.00	0.00%

MGM Springfield Workforce Diversity Report (By Company) As of: December 31, 2017

				This Month's	Workforce	Diversity Statisti	cs					Project To Da	ate Workforc	e Diversity Statist	tics		
				Wom	ien	Minor	rity	Veter	an		Women		Women		Minority		
Reference	Company	Employee Count	This Month's Total Hours	Hours	%	Hours	%	Hours	%	Employee Count	Project To Date Total Hours	Hours	%	Hours	%	Hours	%
61	Hickman & Sgroi Electric Inc.		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	192.00	0.00	0.00%	0.00	0.00%	0.00	0.009
62	Insulation Contractor of New England LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	22	2,454.50	0.00	0.00%	954.00	38.87%	296.00	12.069
63	JDC Demolition	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	29	3,874.00	400.00	10.33%	792.00	20.44%	160.00	4.139
64	John W. Egan	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	542.50	0.00	0.00%	0.00	0.00%	0.00	0.009
65	Jones Engineering LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	168.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
66	JRL Construction, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	88	29,913.56	5,897.21	19.71%	11,391.50	38.08%	5,272.00	17.629
67	K&K Acoustical Ceilings, Inc.	5	184.00	40.00	21.74%	32.00	17.39%	0.00	0.00%	7	2,006.50	321.50	16.02%	274.00	13.66%	0.00	0.00%
68	KHS&S Contractors, Inc.	24	1,975.00	208.00	10.53%	443.00	22.43%	0.00	0.00%	54	13,506.00	1,258.00	9.31%	3,175.00	23.51%	0.00	0.00%
69	Kleeberg Mechanical Services, LLC	2	26.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	29	2,559.50	0.00	0.00%	334.00	13.05%	0.00	0.00%
70	L.K. Sheet Metal, Inc.	29	3,387.50	350.50	10.35%	624.00	18.42%	405.00	11.96%	76	46,322.75	3,189.25	6.88%	8,345.75	18.02%	4,012.00	8.66%
71	Langan Insulation LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	568.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
72	Legere Group	4	442.00	120.00	27.15%	80.00	18.10%	0.00	0.00%	5	890.00	120.00	13.48%	80.00	8.99%	0.00	0.00%
73	Longden Company, Inc.	6	560.00	32.00	5.71%	224.00	40.00%	0.00	0.00%	12	1,408.00	184.00	13.07%	400.00	28.41%	144.00	10.23%
74	M. Frank Higgins & Co., Inc.	1	24.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	357.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
75	M.L. Schmitt, Inc.	23	,	367.00	13.88%	497.00	18.80%	142.00	5.37%	37	19,851.00	3,317.25	16.71%	3,011.75	15.17%	1,514.50	7.63%
76	Manganaro Northeast, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	184.00	0.00	0.00%	144.00	78.26%	0.00	0.00%
77	Marr Equipment Company	3	317.00	158.00	49.84%	256.00	80.76%	0.00	0.00%	21	4,611.25	1,865.75	40.46%	3,196.25	69.31%	0.00	0.00%
78	Marr Scaffold	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	21	638.00	0.00	0.00%	282.00	44.20%	16.50	2.59%
79	Marguerite Concrete	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	79	2,953.50	0.00	0.00%	356.00	12.05%	224.50	7.60%
80	Massey's Plate Glass & Aluminum, Inc.	10		120.00	13.32%	280.00	31.08%	0.00	0.00%	27	9,189.00	552.00	6.01%	1,374.00	14.95%	361.00	3.93%
81	Maxim Crane Works LP	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	1,136.00	0.00	0.00%	543.00	47.80%	24.00	2.11%
82	Medeiros Hydroseeding & Landscape Construction, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	17.00	0.00	0.00%	11.00	64.71%	0.00	0.00%
83	Midwest Pro Painting Inc	10		172.00	25.48%	152.00	22.52%	0.00	0.00%	15	2,752.00	548.50	19.93%	362.50	13.17%	396.00	14.39%
84	Moran Sheet Metal, Inc.	2	19.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16	1,051.25	0.00	0.00%	289.75	27.56%	0.00	0.009
85	MTK Construction Services, Inc.	6	56.00	0.00	0.00%	8.00	14.29% 0.00%	0.00	0.00%	24	985.00 2,125.00	0.00	0.00%	56.00 405.00	5.69% 19.06%	0.00	0.00%
86	NER Construction Management	-	0.00	0.00		0.00		0.00	0.00%	19	456.00	0.00		405.00	0.00%	0.00	0.00%
<u> </u>	New England Concrete Cutting, Inc. New England Foundation Co., Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	20	2,727.00	0.00	0.00%	587.50	21.54%	226.00	0.00%
89	New England Foundation Co., Inc. New Hampshire Steel Erectors, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	12	2,727.00	518.50	18.83%	104.00	3.78%	0.00	0.00%
90	New Hampshire Steel Electors, LLC Northeast Contractors, Inc.	15		231.00	13.70%	103.00	6.11%	128.00	7.59%	12	2,735.50	343.00	11.66%	104.00	3.78%	200.00	6.80%
90	Northeast Lighting Protection, LLC	15	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	384.31	0.00	0.00%	112.45	29.26%	0.00	0.80%
92	Northeast Steel Erectors		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	1,335.00	34.00	2.55%	183.00	13.71%	393.00	29.44%
93	Northeastern Steel Corporation		0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	64.00	9.00	14.06%	50.00	78.13%	0.00	0.00%
94	Northern General	22		158.00	8.37%	432.00	22.88%	166.50	8.82%	107	42,089.50	2,903.50	6.90%	6,953.00	16.52%	2,947.00	7.00%
95	Orissa, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	8	78.00	54.00	69.23%	13.00	16.67%	0.00	0.00%
96	P. Gioioso & Sons Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	834.50	114.50	13.72%	0.00	0.00%	0.00	0.00%
97	Palmer Paving Corporation	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	56	880.00	53.00	6.02%	14.00	1.59%	0.00	0.00%
98	Performance Testing & Balancing, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	64.00	0.00	0.00%	0.00	0.00%	38.00	59.38%
99	Professional Drywall Construction, Inc.	5	207.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	93	12,727.50	438.50	3.45%	2,254.50	17.71%	1,862.00	14.63%
100	Regis Steel Corp	3	40.00	16.00	40.00%	0.00	0.00%	0.00	0.00%	66	9,296.50	1,412.50	15.19%	2,215.00	23.83%	305.00	3.28%
101	RoadSafe Traffic Systems	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	49.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
102	S & F Concrete Contractors, Inc.	23	1,368.00	160.50	11.73%	556.50	40.68%	0.00	0.00%	323	69,308.00	4,742.50	6.84%	20,912.50	30.17%	6,373.00	9.20%
103	Safespan	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	11	780.50	0.00	0.00%	56.00	7.17%	0.00	0.00%
104	Safway Services	11		56.00	6.27%	384.00	43.00%	0.00	0.00%	58	19,934.58	1,613.00	8.09%	9,926.50	49.80%	1,269.00	6.37%
105	Save-On-Wall Co., Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	290.50	45.00	15.49%	45.00	15.49%	8.00	2.75%
106	S-Cel-O Painting, LLC	7	453.00	40.00	8.83%	83.00	18.32%	80.00	17.66%	18	5,379.50	583.50	10.85%	1,605.00	29.84%	1,034.00	19.22%
107	Schindler Elevator Corp	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24	9,042.60	99.00	1.09%	701.20	7.75%	191.50	2.12%
108	Security Construction Services, Inc. d/b/a: Security Fence Co.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	14	3,866.00	300.00	7.76%	1,233.25	31.90%	40.00	1.03%
109	Skyline Drywall, Inc.	10	· · · · · · · · · · · · · · · · · · ·	124.50	10.41%	465.50	38.92%	148.50	12.42%	11	3,318.00	366.50	11.05%	1,059.50	31.93%	988.50	29.799
110	Soep Painting Corp	7	250.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	31	9,833.50	0.00	0.00%	1,092.00	11.10%	0.00	0.009
111	Southern New England Electrical Testing, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	1,129.00	0.00	0.00%	0.00	0.00%	356.00	31.539
112	Stamford Wrecking	2		0.00	0.00%	0.00	0.00%	0.00	0.00%	13	2,085.00	76.00	3.65%	138.00	6.62%	74.00	3.55%
113	Sullivan & Narey Construction Co., Inc.	6	108.50	0.00	0.00%	33.00	30.41%	12.00	11.06%	19	3,465.50	22.50	0.65%	634.50	18.31%	115.00	3.329
114	Superior Caulking & Waterproofing Co., Inc.	1	6.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	15	976.50	0.00	0.00%	264.50	27.09%	4.00	0.419
115	T & M Equipment Corporation Tavares, LLC	4	73.00	32.50	44.52%	0.00	0.00%	0.00	0.00%	69 9	31,976.55	4,666.50	14.59% 8.54%	5,673.55	17.74%	1,448.50	4.539
116		-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%		2,974.00 2,018.00	254.00		326.00	10.96% 0.00%	0.00	0.009
117 118	Tech Valley Contracting, LLC Tishman	- 11	0.00 960.00	320.00	33.33%	320.00	33.33%	0.00	0.00% 8.33%	8 24	2,018.00	6,701.00	10.21% 22.71%	0.00 6,360.00	21.56%	6,880.00	0.009
118	Titan Roofing Company	28		0.00	0.00%	320.00	28.42%	93.25	8.33% 7.24%	114	29,501.00	0.00	0.00%	5,015.50	18.99%	2,000.75	23.329 7.579
119	T.J. Conway Company	28		38.00	1.10%	605.50	17.52%	741.50	21.45%	78	47,896.00	2,237.00	4.67%	7,414.50	15.48%	2,000.75	16.879
120	1.3. Conway Company	51	5,457.00	56.00	1.10%	005.50	11.5270	/+1.30	21. + J70	10	47,090.00	2,257.00	4.0770	7,414.30	13.40%	0,000.00	10.07

MGM Springfield Workforce Diversity Report (By Company) As of: December 31, 2017

			This Month's Workforce Diversity Statistics								Project To Date Workforce Diversity Statistics										
				Wom	en	Mino	rity	Veter	an			Wom	en	Minor	ity	Vetera	an				
Reference	Company	Employee Count	This Month's Total Hours	Hours	%	Hours	%	Hours	%	Employee Count	Project To Date Total Hours	Hours	%	Hours	%	Hours	%				
121	Triton Leasing and Rental, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	35	3,187.50	0.00	0.00%	1,547.50	48.55%	239.00	7.50%				
122	Ultimate Abatement Company, Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	47	10,430.50	3,632.50	34.83%	10,119.50	97.02%	0.00	0.00%				
123	Unistrut International Corporation	3	198.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	23	4,361.00	462.00	10.59%	965.00	22.13%	184.00	4.22%				
124	Universal Electric Co.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	18	5,635.00	556.50	9.88%	1,284.50	22.80%	394.00	6.99%				
125	Wallco Installations, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	527.00	108.50	20.59%	199.00	37.76%	93.00	17.65%				
126	William Roberts Electric Co., Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	22	7,976.50	488.00	6.12%	220.00	2.76%	0.00	0.00%				
127	Willow Tree Outdoor, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	261.50	0.00	0.00%	105.50	40.34%	0.00	0.00%				
128	Wolfe House Movers, LLC	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	10	1,194.50	0.00	0.00%	306.00	25.62%	228.00	19.09%				
129	Wolverine Fire Protection Co	17	1,044.00	56.00	5.36%	120.00	11.49%	0.00	0.00%	32	18,736.50	1,388.00	7.41%	4,012.00	21.41%	1,615.00	8.62%				
130	Worcester Elevator Co., Inc.	-	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	12.00	0.00	0.00%	0.00	0.00%	6.00	50.00%				
Total - Unions		837	77,362.25	6,006.00	7.76%	17,202.00	22.24%	7,511.25	9.71%	4,210	1,294,299.97	99,743.96	7.71%	296,098.70	22.88%	126,478.75	9.77%				
131	On-Site Design / Management	107	7,722.85	1,074.00	13.91%	1,419.50	18.38%	674.50	8.73%	472	263,272.63	38,415.10	14.59%	42,520.33	16.15%	30,861.80	11.72%				
Total		944	85,085.10	7,080.00	8.32%	18,621.50	21.89%	8,185.75	9.62%	4,682	1,557,572.60	138,159.06	8.87%	338,619.03	21.74%	157,340.55	10.10%				

	Totals - Ov	verall	
Group	Project Goals	Project To Date	Delta
Women	6.90%	8.87%	1.97%
Minority	15.30%	21.74%	6.44%
Veteran	8.00%	10.10%	2.10%

Notes: (1) Statistics include all workforce reports that were received by MGM as of December 31, 2017. (2) The total number of unique union workers that have worked on site is approximately 3,827. The 4,210 union workers identified above includes workers that have worked for multiple companies.

				This Month's	Workforce I	Diversity Statist	cs]		Project To Da	ate Workforce	Diversity Statisti	ics		
				Wom		Mino		Veter	an			Won	1	Minority		Veteran	
		Employee	This Month's Total							Employee	Project To Date				-		
Reference	Union	Count	Hours	Hours	%	Hours	%	Hours	%	Count	Total Hours	Hours	%	Hours	%	Hours	%
1	AEEF CWA Local #1300	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	324.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
2	AESCME Local #230	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	48.00	0.00	0.00%	48.00	100.00%	0.00	0.00%
3	Asbestos Workers #6	21	935.00	0.00	0.00%	294.00	31.44%	128.00	13.69%	93	15,971.00	0.00	0.00%	5,325.50	33.34%	943.00	5.90%
4	Boston Plasters' & Cement Masons' - Asphalt Layers' Union #534	6	64.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	100	5,311,50	0.00	0.00%	962.50	18.12%	55.50	1.04%
5	Bricklayers Local #1	2	224.00	0.00	0.00%	120.00	53.57%	0.00	0.00%	10	1,216.00	0.00	0.00%	503.00	41.37%	0.00	0.00%
6	Bricklayers Local #3	25	950.50	110.50	11.63%	334.00	35.14%	12.00	1.26%	202	46,529.00	1,540.00	3.31%	12,319.50	26.48%	2,372.00	5.10%
7	Building Wreckers Union #1421	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	542.00	0.00	0.00%	542.00	100.00%	0.00	0.00%
8	Carpenters Local #24	1	5.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	33.50	10.50	31.34%	0.00	0.00%	0.00	0.00%
9	Carpenters Local #26	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	21.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
10	Carpenters - Local #108	170	15,779.50	1,314.00	8.33%	4,412.00	27.96%	1,391.00	8.82%	619	226,204.18	18,674.50	8.26%	62,507.50	27.63%	29,079.50	12.86%
11	Carpenters Local #107	4	368.00	0.00	0.00%	96.00	26.09%	0.00	0.00%	18	5,889.00	0.00	0.00%	1,318.00	22.38%	112.00	1.90%
12	Carpenters Local #109	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	636.50	117.00	18.38%	117.00	18.38%	0.00	0.00%
13	Carpenters Local #1305	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	366.00	0.00	0.00%	226.00	61.75%	0.00	0.00%
14	Carpenters Local #210	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	16.00	0.00	0.00%	0.00	0.00%	8.00	50.00%
15	Carpenters Local #218	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	6.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
16	Carpenters Local #33	2	250.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	13	2,932.00	45.00	1.53%	0.00	0.00%	0.00	0.00%
17	Carpenters Local #424	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	80.00	0.00	0.00%	72.00	90.00%	65.00	81.25%
18	Carpenters Local #43	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	40.00	0.00	0.00%	32.00	80.00%	0.00	0.00%
<u> </u>	Carpenters Local #475	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%		39.00 565.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
20	Carpenters Local #535 Carpenters Local #67	1	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	32.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
21	Carpenters Local #107	0	88.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	10	2,406.00	0.00	0.00%	160.00	6.65%	0.00	0.00%
22	CT Bricklayers #1	1	8.00	0.00	0.00%	8.00	100.00%	0.00	0.00%	5	2,400.00	0.00	0.00%	238.00	90.32%	0.00	0.00%
23	Floorcoverers Local #2168	1	254.00	83.00	32.68%	158.00	62.20%	0.00	0.00%	38	5,723.00	977.00	17.07%	1,697.50	29.66%	521.50	9.11%
25	Glaziers Union Local 1133	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	197.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
26	International Association of Heat and Frost Insulators - Local 33	1	44.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	676.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
27	International Association of Iron Workers Local #7	11	736.00	120.00	16.30%	80.00	10.87%	0.00	0.00%	124	52,475.00	4.033.00	7.69%	5,699.00	10.86%	3.932.00	7.49%
28	International Association of Iron Workers Local #15	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	2,219.50	40.00	1.80%	137.00	6.17%	0.00	0.00%
29	International Brotherhood of Electrical Workers - IBEW Local #455	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	112.25	50.75	45.21%	112.25	100.00%	0.00	0.00%
30	International Brotherhood of Electrical Workers - IBEW Local #7	234	29,662.00	1,457.00	4.91%	5,419.00	18.27%	3,342.00	11.27%	608	260,511.25	18,377.75	7.05%	40,203.25	15.43%	29,432.50	11.30%
31	International Brotherhood of Electrical Workers - IBEW Local #35	14	1,575.50	196.50	12.47%	537.50	34.12%	212.50	13.49%	22	5,407.81	438.50	8.11%	1,243.95	23.00%	1,300.00	24.04%
32	International Brotherhood of Electrical Workers - IBEW Local #90	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	773.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
33	International Brotherhood of Electrical Workers - IBEW Local #103	4	255.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	16	1,554.00	164.00	10.55%	0.00	0.00%	148.50	9.56%
34	International Brotherhood of Electrical Workers - IBEW Local #104	1	25.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	25.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
35	International Brotherhood of Electrical Workers - IBEW 2nd District	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	23.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
36	International Union of Elevator Constructors Local #4	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	6	404.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
37	International Union of Elevator Constructors Local #41	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	33	9,277.60	99.00	1.07%	701.20	7.56%	197.50	2.13%
38	International Union of Elevator Constructors Local #42	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	46.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
39	International Union of Elevator Constructors Local #43	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	46.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
40	International Union of Operating Engineers – IUOE Local #4	5	41.50	0.00	0.00%	0.00	0.00%	0.00	0.00%	75	8,063.50	0.00	0.00%	241.50	2.99%	807.00	10.01%
41	International Union of Operating Engineers – IUOE Local #5	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	9.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
42	International Union of Operating Engineers – IUOE Local #98	17	1,196.75	190.50	15.92%	394.50	32.96%	15.75	1.32%	201	49,134.05	4,870.75	9.91%	9,460.80	19.26%	2,965.75	6.04%
43	International Union of Operating Engineers – IUOE Local #106	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	12.00	0.00	0.00%	12.00	100.00%	12.00	100.00%
44	International Union of Operating Engineers – IUOE Local #478	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%		850.50	0.00	0.00%	682.50	80.25%	0.00	0.00%
45	International Union of Painters and Allied Trades - IUPAT District #11 International Union of Painters and Allied Trades - IUPAT Local #1333	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	-	125.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
46 47	International Union of Painters and Allied Trades - IUPAT Local #1333 International Union of Painters and Allied Trades - IUPAT, DC #11, Local #481	4	277.00 80.00	0.00 80.00	0.00%	0.00	0.00%	0.00	0.00%	21	6,061.00 80.00	0.00 80.00	0.00%	37.00	0.61%	369.00	6.09% 0.00%
47	Iron Workers District Council of New England	1	307.00	16.00	5.21%	33.50	10.91%	113.50	36.97%	143	33,691.00	4,220.00	12.53%	7,426.00	22.04%	3,604.50	10.70%
48 49	Laborers' District Council	9	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%		2,664.50	4,220.00	0.00%	1,226.50	46.03%	15.00	0.56%
50	Laborer's International Union of North America - LIUNA Building Wreckers Local #1421	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	-	28,724.75	3,997.25	13.92%	26,958.75	93.85%	0.00	0.00%
51	Laborers Local #133	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	56.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
52	Laborers Local #135	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	219.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
53	Laborers Local #159	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	-	219.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
54	Laborers Local #171	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	_	173.00	8.00	4.62%	149.00	86.13%	0.00	0.00%
55	Laborers Local #175	1	72.00	72.00	100.00%	0.00	0.00%	0.00	0.00%	24	8,129.00	421.50	5.19%	486.00	5.98%	1,128.50	13.88%
56	Laborers Local #22	1	8.00	0.00	0.00%	8.00	100.00%	0.00	0.00%	5	204.00	0.00	0.00%	110.00	53.92%	0.00	0.00%
57	Laborers Local #230	1	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	10	1,066.75	0.00	0.00%	1,002.25	93.95%	7.50	0.70%
58	Laborers Local #243	1	8.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	5	3,938.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
59	Laborers Local #385	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	-	129.00	0.00	0.00%	8.00	6.20%	0.00	0.00%
60	Laborers Local #39	1	161.00	0.00	0.00%	0.00	0.00%	161.00	100.00%	5	2,552.00	0.00	0.00%	0.00	0.00%	1,927.00	75.51%
		0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	24.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
61	Laborers Local #429	0	0.00														-
<u>61</u> 62	Laborers Local #429 Laborers Local #455	3	155.50	0.00	0.00%	155.50	100.00%	0.00	0.00%	19	5,296.50	1,496.00	28.25%	5,296.50	100.00%	0.00	0.00%
		3		0.00	0.00%	155.50 0.00					5,296.50 2,306.50	1,496.00 0.00	28.25% 0.00%	5,296.50 2.00	100.00% 0.09%	0.00	0.00%

		This Month's Workforce Diversity Statistics								Project To Date Workforce Diversity Statistics							
				Wom	en	Mino	rity	Veter	an			Women		Minority		Veteran	
		Employee	This Month's Total				v			Employee	Project To Date				v		
Reference	Union	Count	Hours	Hours	%	Hours	%	Hours	%	Count	Total Hours	Hours	%	Hours	%	Hours	%
65	Laborers Local #560	1	128.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	176.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
66	Laborers Local #596	29	2,375.50	374.00	15.74%	618.00	26.02%	205.00	8.63%	201	58,835.75	6,008.50	10.21%	16,656.50	28.31%	3,269.00	5.56%
67	Laborers Local #609	3	119.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	19	1,337.00	0.00	0.00%	73.00	5.46%	114.50	8.56%
68	Laborers Local #610	3	24.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	12	314.50	0.00	0.00%	14.00	4.45%	0.00	0.00%
69	Laborers Local #611	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	270.50	0.00	0.00%	270.50	100.00%	0.00	0.00%
70	Laborers Local #665	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	1,659.50	32.00	1.93%	1,659.50	100.00%	0.00	0.00%
71	Laborers Local #675	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	133.50	0.00	0.00%	133.50	100.00%	0.00	0.00%
72	Laborers Local #88 [Tunnel Workers]	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	338.50	0.00	0.00%	8.00	2.36%	41.00	12.11%
73	Laborers Local #721	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	33.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
74	Laborers Local #876	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	40.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
75	Laborers Local #999	54	5,186.00	1,144.00	22.06%	1,709.50	32.96%	224.00	4.32%	518	141,890.46	22,428.21	15.81%	45,907.75	32.35%	14,452.00	10.19%
76	Laborers Local #1000	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	3	24.00	8.00	33.33%	8.00	33.33%	0.00	0.00%
77	Massachusetts Laborers' District Council	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	10	828.00	0.00	0.00%	85.00	10.27%	0.00	0.00%
78	Nevada Laborer's Local #872	2	144.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	1,240.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
79	Nevada Painters Local #159	1	106.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	735.00	90.00	12.24%	64.00	8.71%	0.00	0.00%
80	NY Bricklayers #2	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	4.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
81	Operating Engineers Local #4	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	15	1,637.00	0.00	0.00%	20.00	1.22%	0.00	0.00%
82	Operating Engineers Local #478	1	109.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	438.50	0.00	0.00%	139.50	31.81%	0.00	0.00%
83	Operative Plasterers and Cement Masons International Association, Local 40	6	601.50	0.00	0.00%	122.00	20.28%	0.00	0.00%	24	7,867.50	0.00	0.00%	980.50	12.46%	1,476.00	18.76%
84	Painters and Allied Trades 1M	8	410.00	64.00	15.61%	152.00	37.07%	0.00	0.00%	12	1,280.00	64.00	5.00%	152.00	11.88%	0.00	0.00%
85	Painters and Allied Trades District Council #35	18	908.00	68.00	7.49%	83.00	9.14%	80.00	8.81%	85	21,450.50	1,195.00	5.57%	3,769.00	17.57%	1,430.00	6.67%
86	Pile Drivers Local #56	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	18	2,114.00	0.00	0.00%	468.50	22.16%	180.50	8.54%
87	Plasterers and Cement Masons Local #534	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	56	2,707.00	0.00	0.00%	906.00	33.47%	151.00	5.58%
88	Plumbers & Pipefitters #104	82	7,348.50	310.00	4.22%	1,339.50	18.23%	1,024.50	13.94%	336	146,203.62	5,566.00	3.81%	19,293.00	13.20%	18,155.50	12.42%
89	Plumbers & Pipefitters Local #777	3	176.00	0.00	0.00%	0.00	0.00%	80.00	45.45%	15	2,816.00	0.00	0.00%	144.00	5.11%	827.00	29.37%
90	Roofers #248	23	1,171.00	0.00	0.00%	360.00	30.74%	71.50	6.11%	96	23,589.50	0.00	0.00%	4,734.50	20.07%	1,352.00	5.73%
91	Sheet Metal Workers #17	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	4	116.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
92	Sheet Metal Workers #19	2	58.00	0.00	0.00%	0.00	0.00%	34.00	58.62%	3	298.00	0.00	0.00%	0.00	0.00%	178.00	59.73%
93	Sheet Metal Workers #40	3	223.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	24	10,281.50	0.00	0.00%	1,146.00	11.15%	0.00	0.00%
94	Sheet Metal Workers #63	33	3,312.00	350.50	10.58%	642.00	19.38%	416.50	12.58%	88	38,724.00	3,189.25	8.24%	7,631.50	19.71%	4,234.00	10.93%
95	Sheet Metal Workers #83	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	1	8.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
96	Sprinkler Fitters #669	17	1,044.00	56.00	5.36%	120.00	11.49%	0.00	0.00%	41	20,090.50	1,388.00	6.91%	4,268.00	21.24%	1,615.00	8.04%
97	Teamsters' #404	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	9	961.50	114.50	11.91%	32.00	3.33%	0.00	0.00%
98	Teamsters Local #25	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	7	111.00	0.00	0.00%	0.00	0.00%	0.00	0.00%
99	United Union of Roofers, Waterproofers and Allied Workers/ Local Union #12	0	0.00	0.00	0.00%	0.00	0.00%	0.00	0.00%	2	761.50	0.00	0.00%	0.00	0.00%	0.00	0.00%
100	United Union of Roofers, Waterproofers and Allied Workers/ Local Union #9	1	6.00	0.00	0.00%	6.00	100.00%	0.00	0.00%	1	270.50	0.00	0.00%	270.50	100.00%	0.00	0.00%
Subtotal - Other U	nions	840	77,362.25	6,006.00	7.76%	17,202.00	22.24%	7,511.25	9.71%	4,367	1,294,299.97	99,743.96	7.71%	296,098.70	22.88%	126,478.75	9.77%
101	On-Site Design / Management	107	7,722.85	1.074.00	13.91%	1,419.50	18.38%	674.50	8.73%	472	263.272.63	38.415.10	14.59%	42.520.33	16.15%	30.861.80	11.72%
Total	On-one Design / mailagement	947	7,722.85 85,085,10	7.080.00	8.32%	1,419.50	18.38% 21.89%	8,185.75	9.62%	472	1,557,572.60	138.159.06	14.59% 8.87%	42,520.55 338.619.03	<u>16.15%</u> 21.74%		11.72%

Totals - Overall											
Group	Project Goals	Project To Date	Delta								
Women	6.90%	8.87%	1.97%								
Minority	15.30%	21.74%	6.44%								
Veteran	8.00%	10.10%	2.10%								

Notes: (1) Statistics include all workforce reports that were received by MGM as of December 31, 2017. (2) The total number of unique union workers that have worked on site is approximately 3,827. The 4,367 union workers identified above includes workers that have worked for multiple companies and/or multiple unions.

APPENDIX D

LETTER REGARDING COST OF CONSTRUCTION AND CAPITALIZATION OF GAMING LICENSE





March 7, 2018

Massachusetts Gaming Commission 101 Federal Street, 12th Floor Boston, MA 02110

Re: Quarterly Report – Fourth Quarter 2017

Dear Commissioners:

In accordance with 205 CMR 135.02(5)(a) of the Massachusetts Gaming Commission Monitoring of Project Construction and Licensee Requirements (the "Monitoring Regulations"), please see below for the costs of construction, infrastructure improvements and related costs incurred by Blue Tarp reDevelopment, LLC ("MGM") through December 31, 2017 in connection with the development of MGM Springfield project in Springfield, Massachusetts (the "Project") compared to MGM's cost estimates as of that date, which costs have been calculated in accordance with 205 CMR 122.03: Costs Included in the Calculation of Capital Investment.

Eligible Capital Costs

Total estimated eligible capital costs is \$708.7mm. This total consists of: (i) \$597.9mm for construction and design; (ii) \$63.7mm for furniture, fixture, and equipment, and (iii) \$47.1mm for operating supplies and equipment. As of December 31, 2017, the following amounts have been incurred toward those categories: (i) \$430.8mm for construction and design; (ii) \$5.7mm for furniture, fixture, and equipment; and (iii) \$2.0mm for operating supplies and equipment.

Ineligible Costs

Total estimated ineligible costs include: (iv) \$85.0mm for license/application fee; (v) \$134.8mm for pre-opening expenses and host community costs; (vi) \$30.0mm for project contingency; (vii) \$60.7mm for land; and (viii) \$75.5mm for capitalized interest. As of December 31, 2017, the following amounts have been incurred toward those categories: (iv) \$85.0mm for license/application fee; (v) \$73.5mm for pre-opening expenses and host community costs; (vi) \$0.0mm in project contingency costs; (vii) \$60.7mm for land; and (viii) \$38.7mm for capitalized interest.

In addition, in accordance with 205 CMR 135.02(b) of the Monitoring Regulations, I direct you to the publicly-filed financial statements of MGM Resorts International, the parent company of Blue Tarp reDevelopment, LLC (the "Licensee"), including MGM's Quarterly Report on Form 10-K for the annual period ended December 31, 2017, filed with Securities and Exchange Commission (the "SEC") on March 1, 2018, which is available at <u>www.sec.gov</u>. As reflected in these financial statements, the Licensee has sufficient resources in order to meet all expected financial obligations

relating to the completion of the gaming establishment and related infrastructure improvements associated with the Project.

I hereby certify that the foregoing information is truthful and accurate to the best of my knowledge and belief.

Sincerely, All

Courtney Wenleder Vice President & CFO

cc: Michael Mathis, President & COO Seth N. Stratton, Vice President & Legal Counsel Edward Pikula, Esq., Springfield City Solicitor APPENDIX E

CONSTRUCTION SITE PROGRESS IMAGES AS OF DECEMBER 31, 2017




ONE YEAR AGO



Aerial View - December 16, 2016



AERIAL PROGRESS



Aerial View - December 19, 2017



GARAGE CONSTRUCTION PROGRESS



Workers Parking in Garage - October 10, 2017




Garage Construction - December 1, 2017



Garage and Union St - December 1, 2017



95 STATE STREET



95 State 8th Floor Exec Offices - December 29, 2017



95 State 4th Floor Training Room - December 29, 2017



95 State 8th Floor - December 29, 2017



95 State 3rd Floor - December 29, 2017



HOTEL EXTERIOR PROGRESS



Main St Facades - December 27, 2017

Main St Facades - December 27, 2017



HOTEL INTERIOR PROGRESS



Hotel Room - December 20, 2017

Hotel Room - December 20, 2017







PODIUM / ARMORY PROGRESS



MGM Way Facade - December 19, 2017

Armory Progress



EARLY CHILDHOOD CENTER



Daycare Construction - December 19, 2017

