

**Camden County Department of Public Works  
Division of Engineering  
Atlantic Avenue Pedestrian Improvements  
From Broadway (CR 551) to South 8<sup>th</sup> Street  
City of Camden, Camden County, New Jersey  
Weekly Progress Report No. 1  
July 4, 2021 to July 17, 2021**



*Figure 1: Concrete curb ramp installed*

**Work Completed Period Ending July 17, 2021**

- Lexa Concrete mobilized to the site and installed concrete sidewalk, curb, and curb ramps on Atlantic Ave.

**Quantities Period Ending July 17, 2021**

- **Item #2:** Portable Variable Message Sign (2 UN)
- **Item #3:** Traffic Control Truck with Mounted Crash Cushion (1 UN)
- **Item #4:** Police Uniform Law Enforcement Officer (16 HR)
- **Item #7:** Concrete Sidewalk, 4" Thick (39.74 SY)
- **Item #9:** 9"x18" Concrete Vertical Curb (30 LF)
- **Item #19:** Police Uniform Law Enforcement Officer (130 HR)
- **Item #20:** Concrete Sidewalk, 4" Thick (188.97 SY)
- **Item #21:** Detachable Warning Surface (14.12 SY)
- **Item #22:** 9"x18" Concrete Vertical Curb (244.5 LF)
- **Item #29:** Topsoiling, 4" Thick (11.11 SY)

### **Summary of Work Completed Period Ending July 17, 2021**

Lexa Concrete, LLC (Lexa) mobilized to the site and performed concrete work on Atlantic Ave. Existing concrete was demolished, and new concrete sidewalk, curb, and curb ramps were installed on the project site. Maintenance and Protection of Traffic (MPT) is set up before each work day and taken down at the end of each work shift. Police services are being utilized and continuously coordinated with the local Police Departments. An onsite progress meeting was held on July 16, 2021 to review all project related activities.

### **Anticipated Work for Period Ending July 31, 2021**

Lexa will continue with concrete work on Atlantic Ave by installing concrete sidewalk, curb, and curb ramps. After completion of concrete work and roadway restoration, the roadway will be restriped. Daily traffic control will continue to be implemented for the duration of the project. An onsite progress meeting will be held on July 30, 2021 to review all project related activities.



*Figure 2: Concrete curb ramp installation*



*Figure 3: Concrete curb installation*



Figure 4: Concrete sidewalk installation



Figure 5: Concrete placement

**Notice to Proceed** June 30, 2021

**Contract Completion**  
Substantial Completion September 11, 2021  
Final Completion October 2, 2021

**Approximate Status of Work Completed to Date**

Concrete Work:	<u>75%</u>
Striping:	<u>0%</u>
Gate Installation:	<u>0%</u>
Overall Project:	<u>50%</u>
Time Progressed:	<u>18%</u>
Paid to Date:	<u>0%</u>

Prepared By:

Joseph R. Ragusa, P.E.  
Remington & Vernick Engineers