



Weekly Status Report – Week Ending September 2, 2022

Intersection Improvements to Martin Luther King Jr. Blvd. & Broadway

The **MLK Jr. Blvd. & Broadway Intersection Improvement Project** was awarded to Lexa Concrete, in the amount of \$407,096.60. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.
- Shop drawing review 6a was issued on August 25, 2022

Paver Walkways

- Western portion of paver crosswalk complete
- Eastern portion of paver crosswalk to be completed

Planter Walls

- Demolition commenced
- West side wall has been poured





September 2, 2022
Our File No. HCM00604.01
Page 2



Fence

- No fence installed to date

Road Repair

- Traffic control devices have been installed per the approved traffic control plans.

Stamped Concrete

- Stamped concrete Roadway has been installed per the plans and details.

Contract Completion Milestones

- | | |
|---------------------------------|-------------------|
| • Bid Opening Date: | April 1, 2022 |
| • Notice to Proceed Date: | August 23, 2022 |
| • Substantial Completion Date: | October 22, 2022 |
| • Final Completion Date: | November 21, 2022 |
| • Initial Award: | \$407,096.60 |
| • Contract Value: | \$407,096.60 |
| • Percent Complete by Duration: | 11.1% |
| • Percent Complete by Payments: | 0% |
| • First Estimate: | N/A |



Weekly Status Report – Week Ending September 2, 2022

Intersection Improvements to Martin Luther King Jr. Blvd. & Broadway

The **MLK Jr. Blvd. & Broadway Intersection Improvement Project** was awarded to Lexa Concrete, in the amount of \$407,096.60. Please see the attached status breakdown for the various components involved in this project.

Shop Drawing Submittals

- All shop drawing submittals to date have been reviewed and respective reports sent out.
- Shop drawing review 6a was issued on August 25, 2022

Paver Walkways

- Western portion of paver crosswalk complete
- Eastern portion of paver crosswalk to be completed

Planter Walls

- Demolition commenced
- West side wall has been poured





September 2, 2022
Our File No. HCM00604.01
Page 2



Fence

- No fence installed to date

Road Repair

- Traffic control devices have been installed per the approved traffic control plans.

Stamped Concrete

- Stamped concrete Roadway has been installed per the plans and details.

Contract Completion Milestones

- Bid Opening Date: April 1, 2022
- Notice to Proceed Date: August 23, 2022
- Substantial Completion Date: October 22, 2022
- Final Completion Date: November 21, 2022
- Initial Award: \$407,096.60
- Contract Value: \$407,096.60
- Percent Complete by Duration: 11.1%
- Percent Complete by Payments: 0%
- First Estimate: N/A