



# POTOMAC YARD METRORAIL STATION PROJECT

Potomac Yard Metrorail Implementation Work Group  
June 27, 2022



# AGENDA

- Construction Activity Update
  - Fred Robertson, WMATA
  - Jeff Wood, Potomac Yard Constructors
- Look Ahead Schedule
  - Jeff Wood, Potomac Yard Constructors
- Upcoming Meetings
- Community Questions and Comments





# Construction Activity Update



# RETAINING WALL - PILE DRIVING & WALL POUR



# RETAINING WALL FORM



# EAST RETAINING WALL



# RETAINING WALL - FOOTING POUR



# EAST PLATFORM - TOPPING SLAB & HANGERS





# STATION - CURTAIN WALL FRAME INSTALLATION



# MEZZANINE - QUARRY TILE INSTALLATION



# MEZZANINE - BORDER TILE INSTALLATION



# EAST PLATFORM QUARRY TILE



# PLATFORM EDGE LIGHT FIXTURE INSTALLATION



# PLATFORM BASEMENT - WIRE PULLING



# CROSSOVER NORTH OF STATION



# ○ THERMITE WELDING OF RAIL SPLICE





# ○ THERMITE WELD MOLD REMOVAL



# PEDESTRIAN BRIDGE - LIGHT CHASE



# PEDESTRIAN BRIDGE - DECKING



# PEDESTRIAN BRIDGE - SOUTH PAVILION



# SOUTH PAVILION STONE VENEER





# NORTH PAVILION - CEILING CONDUIT AND FRAMING FOR METAL PAN TILES



# NORTH PAVILION - ESCALATORS



# PULLING NEGATIVE RETURN CABLE TO ACSG





# AERIAL VIEW OF POTOMAC YARD STATION



# CONSTRUCTION LOOK AHEAD SCHEDULE

ACTIVITY	2022				
	MAY	JUN	JUL	AUG	SEP
AC SWITCHGEAR BUILDING - FINISHES	█				
PLACE FILL FOR STATION	█	█	█	█	█
INSTALL ROOF/GLASS/STONE/FINISHES AT STATION	█	█	█		
INSTALL ELECTRICAL/MECHANICAL/PLUMBING	█	█	█	█	█
PEDESTRAIN BRIDGES - DECK/ROOF/MEP	█	█	█		
RETAINING WALL	█	█	█	█	█
ERECT STRUCTURAL STEEL - S. PAVILION/BRIDGE	█	█			
SOUTH PAVILION - FINISHES	█	█	█	█	█



# UPCOMING PYMIG MEETINGS

- Standing Meetings: 4th Monday of each month
- Upcoming Dates:
  - July - Summer Hiatus
  - August 29th





# Thank You

Submit questions and feedback  
to Daphne Kott

[Daphne.Kott@alexandriava.gov](mailto:Daphne.Kott@alexandriava.gov)

703.746.4055

