Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #1 Monday October 23, 2017 to Friday November 10, 2017



Figure 1 #2 Coles Road

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 2 #12 Coles Road

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 3 #10 Coles Road

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Work Completed last few weeks:

Charles Marandino, LLC completed concrete work on the west side of Coles Road. Items completed as per period and/or for Pay Estimate No. 1 (Partial):

#01:	Construction Layout	\$18,000 DOLLAR
#18:	18" Ductile Iron Pipe	33 LF
#19:	Inlet, Type 'B' (Complete)	1 UN
#20:	Inlet, Type Double 'B' (Complete)	1 UN
#25:	Reconstructed Inlet, Type 'B"	
	Using New Type N ECO Casting	1 UN
#43:	Tree Removal, Over 6" to 12" Diameter	1 UN
#44:	Tree Removal, Over 12" to 24" Diameter	2 UN
#CH1: HMA Pavement Trench Restoration 10 SY		
#CH2	: 18" RCP, Class IV	15 LF
#CH3: Inlet, Type 'B' (Complete) 1 UN		
#CH4: Doghouse Manhole, 5' Diameter (Complete) 1 UN		
#CH8: Tree Removal, Over 12" to 24" 2 UN		

• PROGRESS NEXT TWO (2) WEEKS

• Marandino will continue with Concrete Work such as Concrete Vertical Curb; Concrete Aprons and Concrete Sidewalk

• NEXT MEETING

• Next meeting will be held on Monday November 20, 2017 at 9:00 AM.

Notice to Proceed Date: October 2, 2017

Anticipated Completion Date: January 30, 2018

Respectfully submitted, *Authony C. O'Toole* Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2017.10.06.#1progressmeeting.coles.marandino

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #2 Monday November 13, 2017 to Saturday November 18, 2017



Figure 1 Concrete Curb & Concrete Sidewalk STA 113+25 to Hassemer Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 2 Concrete Curb & Formed Sidewalk & Handicap Ramp at Hassemer Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 3 Concrete Curb & Formed Sidewalk Hassemer Road to STA 116+25 (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Work Completed last few weeks:

Charles Marandino, LLC completed concrete work on the west side of Coles Road. Marandino continued to work on Concrete Vertical Curb: Concrete Sidewalk and Concrete Apron(s). No estimate has been completed since last Progress Report. It was discussed in the field this morning that Estimate #2 should be submitted by the end of the week.

• PROGRESS NEXT TWO (2) WEEKS

• Marandino will continue with Concrete Work such as Concrete Vertical Curb; Concrete Aprons and Concrete Sidewalk

• NEXT MEETING

• Next meeting will be held on Monday December 4, 2017 at 9:00 AM.

Notice to Proceed Date:	October 2, 2017

Anticipated Completion Date: January 30, 2018

Respectfully submitted, *Authony C. O'Toole* Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2017.11.20.#2progressmeeting.coles.marandino

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #3 Monday November 20, 2017 to Friday December 1, 2017



Figure 1 Concrete Aprons STA 120+50 Coles Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 2 Concrete Sidewalk & Handicap Ramp at Dellwood Road (LS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 3 Handicap Ramp at Hassemer (East) STA 117+61 (RS)

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Work Completed last few weeks:

Charles Marandino, LLC completed concrete work on the west side of Coles Road. Items completed as per period and/or for Pay Estimate No. 2 (Partial):

#02:	Police Uniform Law enforcement officer	287.50 HR
#05:	Excavation, Unclassified	10 CY
#25:	Reconstructed Inlet, Type 'B"	
	Using New Type N ECO Casting	1 UN
#28:	Concrete Sidewalk, 4" Thick	6.70 SY
#30:	Concrete Driveway, 6" Thick	154.60 SY
#31:	Detectable Warning Surface	1 SY
#32:	9" X 18" Concrete Vertical Curb	2289 LF
#CH5:	Concrete Sidewalk, 4" Thick	140.10 SY
#CH6:	Concrete Sidewalk, Reinforced, 6" Thick	36.70 SY
#CH7:	Selective Thinning	26 SY

• PROGRESS NEXT TWO (2) WEEKS

• Marandino was issued a STOP WORK ORDER (Winter Shut Down) on Monday December 4, 2017

• NEXT MEETING

o Re-Start-Up Spring of 2018

Notice to Proceed Date: October 2, 2017

Anticipated Completion Date: TBD Based on Amended NTP to be issued in Spring of 2018

Respectfully submitted, *Authony C. O'Toole* Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2017.12.04.#3progressmeeting.coles.marandino

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #4 Monday June 11, 2018 to Friday June 15, 2017



Figure 1 HMA Apron Cherry Hill Township Pump Station

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 2 Base Install along Shoulder and Leveling with Temporary Striping

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 3 Excavation for Typical Concrete Base Repair

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.

Work Completed last few weeks (Since Spring Re-Start up):

Charles Marandino, LLC completed shoulder excavation with HMA base installation; leveling course and temporary line striping. Contractor continuing the excavation and pouring of concrete base/joint repairs.

• PROGRESS NEXT TWO (2) WEEKS

- Marandino will continue with the concrete base/joint repairs.
- NEXT MEETING
 - o Friday June 22, 2018

Notice to Proceed Date:	October 2, 2017

Anticipated Completion Date: Thursday June 28, 2018

Respectfully submitted, *Anthony C. O'Toole* Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2018.06.15.#4progressmeeting.coles.marandino

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Charles J. DePalma Complex 2311 Egg Harbor Road Lindenwold, NJ 08021 Phone 856.566.2980 Fax 856.566.2988 highway@camdencounty.com

Making It Better, Together.

Coles Road (CR 627) Roadway Improvement Project Vicinity of NJSH 38 to

County Line (MP 2.21)

Township of Cherry Hill Camden County, New Jersey Progress Report #5 Monday June 18, 2018 to Friday June 22, 2018



Figure 1 New Curb and ECO Type B Casting

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 2 New Reset Manhole Casting

Susan Shin-Angulo Freeholder Liaison

John Wolick Director



Making It Better, Together.



Figure 3 Concrete Joint Repair

Susan Shin-Angulo Freeholder Liaison

John Wolick Director camdencounty

Making It Better, Together.

Work Completed week of June 18, 2018 to June 22, 2018:

Charles Marandino, LLC completed concrete joint repairs; resetting of new manhole castings; concrete curb connection at bridge and Type 'B' ECO casting replacement.

• **PROGRESS WEEK OF JUNE 25, 2018 TO JUNE 29, 2018:**

- Charlie Marandino's sub-contractor, Arawak, is scheduled to complete final paving on June 27th and June 28th.
- NEXT MEETING
 - o June 29, 2018

Notice to Proceed Date: October 2, 2017

Anticipated Completion Date:

Thursday, June 28, 2018

Respectfully submitted, *Authony C. O'Toole* Anthony C. O'Toole

Distribution via E-mail:

Kevin Becica, PE, County Engineer|John Hornback, CCPDW|Mark Heimlich, CCDPW John Wolick, Director CCDPW Gary Giglio, Marandino 2018.06.22.#5progressmeeting.coles.marandino