



Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 1 Friday, March 27, 2020



Figure 1: Crew installing Doghouse









Figure 2-3: Crew installing inlet and doghouse









Figure 4-5: Crew installing (9"x18") cement curb









Figure 6-7: Removing existing trees and bushes.









Figure 8-9: Crew installing DGA and Hot Mix Asphalt Base





Think Paving, LLC mobilized on Tuesday, March 24 at 6:30am, and will continue to work for approximately 4 weeks.

• ITEMS COMPLETED THIS PAST WEEK

- o Installation of Inlet and Doghouse, manhole.
- o Installed 96' of 9"x18" Vertical curb.
- o Removal of existing trees and bushes along Berlin Cross Keys Rd.
- o Installed 25.26 TN of Hot Mix Asphalt Base.





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 2 April 3, 2020



Figure 1: Crew installing Hot Mix Asphalt Base









Figure 2-3: Crew installing Asphalt curb









Figure 4-5: Crew cutting out roadway









Figure 6-7: Installing DGA and Hot Mix Asphalt Base







Figure 8: Crew installing Hot Mix Asphalt Base.





Think Paving, LLC mobilized on Tuesday, March 24 at 6:30am, and will continue to work for approximately 4 weeks.

• ITEMS COMPLETED THIS PAST WEEK

- o Excavating and grading SB side of Berlin Cross Keys Rd.
- o Installed 127 LF of Hot Asphalt curb
- o Installed a total of 691.9 sq/yds of Dense Graded Aggregate Base
- o Installed 135.17 TN of Hot Mix Asphalt Base.
- o A total of 160.43 TN as of April 3, 2020.





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 3 April 10, 2020



Figure 1: Crew installing Hot Mix Asphalt Top-coat









Figure 2-3: Sub-Contractor installing Junction Box









Figure 4-5: Sub-Contractor installing Junction Box and Conduit









Figure 6-7: Sub-Contractor installing 3" RMC







Figure 8: Sub-Contractor sending 3" RMC under roadway.





Think Paving, LLC mobilized on Tuesday, March 24, and will continue to work for approximately 4 weeks.

• ITEMS COMPLETED THIS PAST WEEK

- o Installed 47.01 TN of Hot Mix Asphalt Top-coat
- o Installed 5 Junction Boxes
- o Installed 489' LF of 3" RMC and 55' LF of 2" RMC
- o Installed 1 SFK and 1 STF





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 4
April 17, 2020



Figure 1: Crew pouring forms for Pedestrian Light Pole









Figure 2-3: Sub-Contractor wiring Junction Boxes and Bases







Figure 4: Sub-Contractor installing and wiring Meter Cabinet





Think Paving, LLC mobilized on Tuesday, March 24, and will continue to work for approximately 4 weeks.

ITEMS COMPLETED THIS PAST WEEK

- o Installed 466' LF of Traffic Signal Cable 2 Conductor
- o Installed 466' LF of Traffic Signal Cable 5 Conductor
- o Installed 1334' LF of Traffic Signal Cable 10 Conductor
- o Installed 1 Pedestrian Signal Head
- o Installed Meter Cabinet
- o Installed 2 SPF, 1 SFK and 1 PMC





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey

Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 5 April 24, 2020



Figure 1: Sub-Contractor installing Pedestrian Signal Pole with camera and signs.









Figure 2 & 3: Pedestrian Street Signal and Light installation









Figure 4 & 5: Contractor installing concrete sidewalk









Figure 6 & 7: Installation of Push call buttons and Top-Soil with Cellulose Tack Fiber





Think Paving, LLC mobilized on Tuesday, March 24, and will continue to work for approximately 4 weeks.

ITEMS COMPLETED THIS PAST WEEK

- o Item 21- Concrete Sidewalk -38.94 SY
- o Item 34- Regulatory & Warning Signs 76.81 SF
- o Item 35- Reflectorized Mast Arm Street Signs- 18.75 SF
- o Item 50- Signal Meter Cabinet- Completed wiring
- o Item 51-Pedestrain Signal Standard 12'- It was actually 14'- 2 Units
- o Item 52-Pedestrian Signal Head- 4 Units
- o Item 53-Advanced Push Buttons- 4 Units
- o Item 54- Advanced Pedestrian Controllers- 1 Unit
- o Item 56- Traffic Control Head- 9 Units
- o Item 58- Traffic Signal Standard Aluminum- 2 Units
- o Item 59- Traffic Signal Standard Steel- 1 Unit
- o Item 63- Traffic Signal Mast Arm Aluminum- 2 Units
- o Item 64- Traffic Signal Mast Arm Steel- 1 Unit
- o Item 66- Image Detector- 2 Units
- o Item 67- Controller Turn On- 1 Unit
- o Item 68- Top Soil- 677 SY
- o Item 69-Fertilizer and Seeding- 677 SY
- o Item 70- Straw Mulching- 677 SY
- o Item 71- Borrow Top Soil- 46 SY





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 6 *May 1, 2020*



Figure 1: Sub-Contractor painted Center-Lines on Berlin Cross Keys Road.









Figure 2 & 3: Traffic Lines Inc, painted "Only" and Crosswalk Lines





TRAFFIC	LINES, INC.	1
FARMINGDA	LE. NJ 07727	1
	AX 732-919-3101	1
	B #1	
Contractor THIHL		
Hoad Name or # KEVL	in - Cross Koys RD	- 1
Intersection or MP (if any	1 D KEMUSLEY RD	> =
Day & Date Turso	0505/36/12 yes	
Time In 9 May T	ime Out	
Job ID # Fo	oreman	
Description Material Typ	e Size Quantity	
YETOW EPOXY	4" 2196	
Yellow		
White Epoy	1252	- 1
White	4" 1901	
White Thereno	24" 34"	
CWhite CHess wank "	10" 251	
	- 250'	
Onlys	8 _ 4	
Arrows	4	
Removal		
(Removal) C/L a 6/L	4" _2250'	
Reflectors		
Reflectors		
Reflectors	THE RESERVE TO THE PARTY OF THE	
Parking Stats.		
A CONTRACTOR OF THE PARTY OF TH		
TO THE REAL PROPERTY.		
Statement Town		
/ .	_	
All pavement markings app	roved by:	
1001-		
Print Name: Wrky	1-1	

Figure 4: Traffic Lines Inc, work order for Berlin Cross Keys Road.





Think Paving, LLC mobilized on Tuesday, March 24, and will continue to work for approximately 4 weeks.

ITEMS COMPLETED THIS PAST WEEK

- o Item 27- Traffic Stripes Long-life, Epoxy Resin 4" Yellow- 2196' LF
- o Item 27- Traffic Stripes Long-life Epoxy Resin 4" White- 1252' LF
- o Item 28- Traffic Stripes Long-life Epoxy Resin 6" White- 190' LF
- o Item 30- Traffic Stripes Long-life Thermoplastic 24" White- 34' LF
- o Item 30- Traffic Stripes Long-life Thermoplastic 6" White-Crosswalk- 250' LF
- o Item 31- Traffic marking "Arrow" Thermoplastic 8"- 4 Units
- o Item 32- Traffic marking "Only" Thermoplastic 8"- 4 Units
- o Removal of Center-Lines and Edge Lines- 2250' LF





Berlin-Cross Keys Road and Kearsley Road Signalization Improvements Contract 1A Gloucester Township, Camden County, New Jersey Camden County

Maser Consulting Project No 19002364G2

Progress Report # 7 *May* 8, 2020



Figure 1: Contractor installed HMA curb Northbound Berlin Cross Keys Rd.









Figure 2 & 3: HMA curb installation Northbound Berlin Cross Keys Rd.









Figure 4&5: HMA curb installed with separation for proper drainage.





Think Paving, LLC worked completed as of March 24, 2020.

ITEMS COMPLETED THIS PAST WEEK

o Item 24- Hot Mixed Asphalt Curb- 119' LF