



**STATE OF ALASKA  
DEPARTMENT OF TRANSPORTATION  
AND PUBLIC FACILITIES  
SOUTHCOAST REGION**

# Directive

**Project No.:** AIP 3-02-0111-007-2020 / Z675170000

**Directive No.:** 14

**Project Name:** GST AP Apron, Runway, and Taxiway Pvmnt Rehab

Scope of this Directive
<input type="checkbox"/> <b>Commencement of Work</b>
<input type="checkbox"/> <b>Suspension of Work</b>
<input type="checkbox"/> <b>Contract Non-Conformance</b>
<input checked="" type="checkbox"/> <b>Contract Clarification</b>

**Contractor:** Secon

**Address:** P.O. Box 32159  
Juneau, Alaska 99803

Directive issued By: \_\_\_\_\_ Date: \_\_\_\_\_  
Project Engineer

Receipt Acknowledged By: \_\_\_\_\_ Date: \_\_\_\_\_  
Contractor's Representative

This Directive complements, and is used in accordance with the terms and provisions of the above referenced Contract, and shall not serve to authorize a change in Contractual responsibility. If the CONTRACTOR believes that any condition in this document may affect Contract Time, Price, or Requirement the CONTRACTOR shall immediately notify the DEPARTMENT of such condition. Contract Performance is required as follows:

**DESCRIPTION** (Use Continuation Sheet 25D-065 as Required)

This Directive is being issued to provide clarification on several site stabilization and material handling questions that have arose. Clarifications are as follows:

- 1) When trenching through Red or Yellow zones for the installation of electrical conduits and structures, or similar work, excavated materials meeting the specification requirements for the placement purpose may be used as trench bedding or backfill. Excess excavated materials may also be placed as Suitable Material in the General Aviation Apron (GAA) Expansion area.
- 2) Temporary or permanent stabilization requirements for Stockpile #1 location shall be in accordance with the project SWPPP, unless otherwise directed by the Engineer.
- 3) Temporary or permanent stabilization requirements for Stockpile #2 location shall be in accordance with the project SWPPP, unless otherwise directed by the Engineer.
- 4) Temporary or permanent stabilization requirements for the GAA Expansion area shall be in accordance with the project SWPPP, unless otherwise directed by the Engineer.
- 5) No encapsulation of GAA Expansion fill slopes is currently required. Stabilize fill slopes upon completion in accordance with the Plans and project SWPPP.
- 6) Trash generated from PFAS handling and management, i.e. boot covers, gloves, temporary plastic covers, etc., may be disposed of as household waste in a landfill as long as they are free of PFAS contaminated materials and soils. An Engineer-issued RFP is forthcoming.
- 7) Suitable Material generated from excavation of Green zones may be placed in either Green, Yellow, or Red zones. Suitable material generated from excavation of Yellow zones may be placed in Yellow or Red zones. Suitable Material generated from excavation of Red zones may only be placed in Red zones.